

Your (**Half Yearly Compliance Report**) has been **Submitted** with following details

Proposal No	IA/MP/RIV/124890/2019
Compliance ID	911893778
Compliance Number(For Tracking)	EC/M/COMPLIANCE/911893778/2025
Reporting Year	2025
Reporting Period	01 Dec(01 Apr - 30 Sep)
Submission Date	09-12-2025
RO/SRO Name	Shri S Senthil Kumar
RO/SRO Email	jk083.ifs@nic.in
State	MADHYA PRADESH
RO/SRO Office Address	Integrated Regional Offices, Bhopal
Note:- SMS and E-Mail has been sent to Shri S Senthil Kumar, MADHYA PRADESH with Notification to Project Proponent.	

MP30 OSPSP/MOEFCC-SMR/06122025

Date: 06.12.2025

To

**The Deputy Director General of Forests (C),
Ministry of Environment Forest & Climate Change
Integrated Regional Office, E-5 Kendriya Paryavaran Bhawan
E-5 Arera Colony, Link Road-3
Ravishankar Nagar, Bhopal-462016 (MP),**

**Sub: MP 30 Gandhi Sagar Off Stream Pumped Storage Project (1920 MW) in Neemuch District,
Madhya Pradesh by M/s Greenko MP01 IREP Pvt. Ltd - Submission of Half Yearly (Six
Monthly) Compliance Report for the Period April 2025 - September 2025 -reg**

**Ref: Environmental Clearance Letter No. J-12011/22/2019-IA.I.(R) Dated: 01-12-2021 and its
amendment Dated: 12-07-2025.**

Dear Sir,

Environmental clearance was accorded to MP30 Gandhi Sagar Off stream Pumped Storage Project 1920 Mw. With reference to the above-cited letter, we are herewith submitting the half-yearly EC compliance report for the period from **April 2025 - September 2025 (01st December 2025)** as per the EIA notification of 2006 on the Parivesh portal.

Thanking You
Yours Sincerely
For **Greenko MP01 IREP Pvt. Ltd.**

Authorized Signatory

Encl: Compliance report along with annexures

- Cc:
1. The Director, Environment impact Assessment Division (River Valley & Hydro Electric Projects) MoEF&CC, Indira Paryavaran Bhavan, Vayu Wing, Jor Bagh Road, New Delhi-110003.
 2. The Member Secretary, State Pollution Control Board, E-5, Arera Colony, Paryavaran Parisar, Bhopal - 462 016.
 3. The Regional Officer, Regional office MPPCB, Ujjain- 456001 (MP).

**HALF YEARLY COMPLIANCE TO THE CONDITIONS
STIPULATED IN ENVIRONMENTAL CLEARANCE ISSUED
BY MOEF&CC**

**VIDE ORDER NO. J-12011/22/2019-IA-I (R)
Dated: 1st December,2021 & ENVIRONMENTAL
CLEARANCE (AMENDMENT) Dated: 12th July,2025.**

Period: APR 2025 to SEP 2025

(1st December 2025)

By

GREENKO MP01 IREP PRIVATE LIMITED

**(MP30 GANDHI SAGAR OFF STREAM PUMPED
STORAGE PROJECT**

(1920 MW)

*Khemla Block village, Rampur Tehsil,
Neemuch District, Madhya Pradesh*

1. INTRODUCTION

MP 30 Gandhi Sagar is an Off-Stream Open Loop Pumped Storage Project comprising two reservoirs the existing Gandhi Sagar Lower Reservoir and the proposed MP 30 Gandhi Sagar Upper Reservoir. The project is classified as an off-stream project because the proposed upper reservoir is not located on any river course, while the existing Gandhi Sagar reservoir is situated across the River Chambal. Power generated from the project will be pooled at a common pooling station and connected to a PGCIL/CTU sub-station for further supply to the National Grid.

The Off-Stream Open Loop Pumped Storage Project, with an initial installed capacity of 1,440 MW, was granted Environmental Clearance (EC) under Order No. J-12011/22/2019-IA.I.(R) dated 01-12-2021. This clearance was later amended on 13 February 2023 to reflect a change in the project name. Subsequently, an application was submitted requesting an amendment to the Environmental Clearance—proposing a reconfiguration of the project capacity from 1,440 MW to 1,920 MW and a change in unit configuration from five units of 240 MW and two units of 120 MW to seven units of 240 MW and two units of 120 MW. The EC amendment was granted vide File No. J-12011/22/2019-IA-I(R) dated 12-07-2025.

The Consent for Establishment (CFE) from the Madhya Pradesh Pollution Control Board (MPPCB) was granted vide Consent No. CTE-57735 and PCB ID: 152517 dated 03-03-2023, and its subsequent amendment for the revised capacity of 1,920 MW was obtained vide Consent No. CTE-61538 and PCB ID: 152517 dated 09-01-2025.

The project site is located near Khemla Block village, within Rampura Taluk in the Neemuch District of Madhya Pradesh.




2. DETAILS OF THE PROJECT


Proposed MP 30 Gandhi Sagar Off-Stream Open Loop Pumped Storage Project is in Neemuch district of Madhya Pradesh. It envisages creation of upper reservoir which is located away from all existing natural systems. The project is about 78 Kms from district headquarters Neemuch via MP SH 31A. Nearest railhead and airport are


located at Neemuch and Udaipur, respectively. The nearest village to the project is Khemla block about 0.5 Km, which comes under, Rampura tehsil, Neemuch District. The MP 30 Gandhi Sagar Off stream Open Loop Pumped Storage project envisages the construction of Geomembrane face rockfill embankment dam (GFRD) with maximum height of 38m for the length of 5990.0 m for creation of MP 30 Gandhi Sagar PSP upper reservoir with a 1.90 TMC gross capacity. The Gandhi Sagar reservoir (existing) will be utilised as lower reservoir that is under operation with a gross storage capacity of 258.47 TMC and MP 30 Gandhi Sagar PSP is proposed for the live storage capacity of 1.24 TMC with Eight nos. wherein 1 No. of independent Penstock / Pressure Shafts bifurcated into 2 for Smaller units will be taking off from Intake structure provided with Trash rack and Gates located in MP 30 Gandhi Sagar PSP upper reservoir. Surface powerhouse will be located on the downstream of the intake structure and shall be equipped with nine vertical-axis reversible francis type units composed each of generator/motor and a pump/turbine having generated/pumping capacity of seven units of 240 MW / 249 MW and Two Vertical axis Reversible Francis type units of 120 MW / 134 MW, respectively.


3. COMPLIANCE TO THE CONDITIONS OF ENVIRONMENTAL CLEARANCE





S. No.	EC Conditions	Status of Compliance
	Part-A: Additional Conditions Pertaining to the EC Amendment Dated 12/07/2025 (1920 MW)	
i	Miyawaki green plantation shall be carried out within a 10 km radius of the project area, in consultation with the Gram Panchayat.	For the development of a Miyawaki plantation near the project location, we have consulted the Khemla Block Panchayat, and a resolution was submitted to the District Magistrate. An order for 2 hectares of land has been issued for the development of the plantation, and native species have been planted in the area. The District Collector's order is enclosed as Annexure-1 .

S. No.	EC Conditions	Status of Compliance
		 
ii	Time bound action plan for ensuring the compliance of partly complied Environmental Safeguard measures as reported by the Regional Office, MoEF&CC shall be submitted within one month to the concerned regional office.	<p>An Action Plan for the partly complied environmental safeguard measures, as reported by the Regional Office of MoEF&CC, was submitted via email dated 11 September 2025. The submitted report is enclosed as Annexure-2.</p> 
iii	All the conditions mentioned in Environmental Clearance dated 02.12.2021 and its subsequent amendment shall be complied with	Agreed to comply.
	Part-B: Additional Conditions Pertaining to the EC Order Dated 01/12/2021 (1440 MW)	
(i)	Safe and secured passage to empty the reservoir in case of leakage or any catastrophic events shall be carried out.	To ensure safe and controlled water discharge during leakage or any catastrophic event, the project design includes a bottom outlet. A geomembrane has been installed over the entire rockfill


S. No.	EC Conditions	Status of Compliance
		embankment to prevent seepage. Additionally, a comprehensive Disaster Management Plan has been included in the EIA/EMP, and this will be further refined in the site-specific ERDMP (Emergency Response and Disaster Management Plan) for the proposed project.
(ii)	Rainwater harvesting shall be carried out. Surplus water and harvested rainwater shall be used as irrigation in area.	<p>To promote sustainable water management, a rainwater harvesting system has been proactively installed on the roofs of the newly constructed executive camp. An order has been issued to Greenstar Enviro Solutions to conduct a feasibility study on groundwater-recharge structures, including surface-tank construction and the utilization of stored water for gardening, green-belt development, and other domestic purposes. The report is enclosed as Annexure-3.</p> 
(iii)	Compensatory afforestation done by Forest Department; the survival rate of plant shall maintain more than 95%.	An amount of Rs. 19,54,51,026 has been paid for 334.88 ha of CA land in the Shivpuri district, and Rs. 1,32,15,706 has been paid for 20.05 ha of CA land in the Seoni district. The funds have been transferred to the CAMPA account of the Madhya Pradesh State Forest Department


S. No.	EC Conditions	Status of Compliance																
		<p>for the implementation of the Compensatory Afforestation (CA) scheme. Additionally, Rs. 1,95,32,510 (334.88 ha) & Rs. 13,21,571 (20.05 ha) has been released to the State Forest Department towards CA monitoring charges, and the implementation will be carried out by the department.</p> <p>A request letter has been submitted to the DFO, Shivpuri and Seoni, seeking the status of implementation of the compensatory afforestation programme, as enclosed in Annexure-4.</p>																
(iv)	PP shall ensure the Ambient Air Quality Monitoring Stations for real time data display and regularly submit to respective Ro, MoEF&CC.	<p>A real-time air quality monitoring station was established at the site and has been operational since 12/01/2025. The month-wise average results of the monitored data are enclosed as Annexure-5.</p> <div></div>																
(v)	The Environment Management Plan (EMP) shall be strictly adhered to as submitted in the EIA/EMP report. The budgetary provisions for implementation of EMP, shall be fully utilized and not to be diverted to any other purpose. In case of revision of the project cost or due to price level change, the cost of EMP shall also be updated proportionately.	<p>Till now we have spent around Rs. 6239.24 Lakhs.</p> <table><tr><th>EMP Payment Particulars (1920 MW)</th><th>Amount (Rs)</th></tr><tr><td>Cost of compensatory afforestation with Monitoring (Total Ha 319.49)</td><td>22,93,94,883</td></tr><tr><td>NPV (Total Ha 319.49)</td><td>30,83,48,891</td></tr><tr><td>Biodiversity and Wildlife Conservation and Management Plan</td><td>3,38,26,000</td></tr><tr><td>Sanitation and Solid waste management.</td><td>16,07,346</td></tr><tr><td>Green belt Development Plan</td><td>97,11,617</td></tr><tr><td>Pollution Mitigation Measures</td><td>2,34,35,620</td></tr><tr><td>Public Health Delivery system</td><td>20,81,879</td></tr></table>	EMP Payment Particulars (1920 MW)	Amount (Rs)	Cost of compensatory afforestation with Monitoring (Total Ha 319.49)	22,93,94,883	NPV (Total Ha 319.49)	30,83,48,891	Biodiversity and Wildlife Conservation and Management Plan	3,38,26,000	Sanitation and Solid waste management.	16,07,346	Green belt Development Plan	97,11,617	Pollution Mitigation Measures	2,34,35,620	Public Health Delivery system	20,81,879
EMP Payment Particulars (1920 MW)	Amount (Rs)																	
Cost of compensatory afforestation with Monitoring (Total Ha 319.49)	22,93,94,883																	
NPV (Total Ha 319.49)	30,83,48,891																	
Biodiversity and Wildlife Conservation and Management Plan	3,38,26,000																	
Sanitation and Solid waste management.	16,07,346																	
Green belt Development Plan	97,11,617																	
Pollution Mitigation Measures	2,34,35,620																	
Public Health Delivery system	20,81,879																	

S. No.	EC Conditions	Status of Compliance																					
		Environmental Monitoring plan	16,72,950																				
		LADP	1,38,44,909																				
		Total	62,39,24,095																				
(vi)	The status of compliance will be submitted to the regional Office of the Ministry along with six monthly compliance report.	Compliance reports are being submitted to the regional office of the ministry every six months, and last report was submitted on 27.06.2025. <div><div>Your (Half Yearly Compliance Report) has been Submitted with following details</div><table><tr><td>Proposal No</td><td>IA/MP/RIV/124890/2019</td></tr><tr><td>Compliance ID</td><td>130946052</td></tr><tr><td>Compliance Number(For Tracking)</td><td>EC/M/COMPLIANCE/130946052/2025</td></tr><tr><td>Reporting Year</td><td>2025</td></tr><tr><td>Reporting Period</td><td>01 Jun(01 Oct - 31 Mar)</td></tr><tr><td>Submission Date</td><td>27-06-2025</td></tr><tr><td>RO/SRO Name</td><td>Shri S Senthil Kumar</td></tr><tr><td>RO/SRO Email</td><td>JA08319@nic.in</td></tr><tr><td>State</td><td>MADHYA PRADESH</td></tr><tr><td>RO/SRO Office Address</td><td>Integrated Regional Offices, Bhopal</td></tr></table><div>Note:- SMS and E-Mail has been sent to Shri S Senthil Kumar, MADHYA PRADESH with Notification to Project Proponent.</div></div>		Proposal No	IA/MP/RIV/124890/2019	Compliance ID	130946052	Compliance Number(For Tracking)	EC/M/COMPLIANCE/130946052/2025	Reporting Year	2025	Reporting Period	01 Jun(01 Oct - 31 Mar)	Submission Date	27-06-2025	RO/SRO Name	Shri S Senthil Kumar	RO/SRO Email	JA08319@nic.in	State	MADHYA PRADESH	RO/SRO Office Address	Integrated Regional Offices, Bhopal
Proposal No	IA/MP/RIV/124890/2019																						
Compliance ID	130946052																						
Compliance Number(For Tracking)	EC/M/COMPLIANCE/130946052/2025																						
Reporting Year	2025																						
Reporting Period	01 Jun(01 Oct - 31 Mar)																						
Submission Date	27-06-2025																						
RO/SRO Name	Shri S Senthil Kumar																						
RO/SRO Email	JA08319@nic.in																						
State	MADHYA PRADESH																						
RO/SRO Office Address	Integrated Regional Offices, Bhopal																						
(vii)	A multi-specialty hospital to cater the need of people living within 10km radius of the project shall be established.	As part of the ongoing Local Area Development Plan aimed at improving medical infrastructure, a formal request was submitted to the District Magistrate (District Collector) on 01-08-2024 to support and upgrade existing government hospitals with modern medical equipment, advanced healthcare services, and new facilities. We are still awaiting government approval for further guidance and for the allocation of space required for the development. <div><div></div></div>																					

S. No.	EC Conditions	Status of Compliance
		 
(viii)	Solar lights and associated solar panels be provided to the families living in rural areas within 10km radius of project.	<p>Villages that fall in the vicinity of 10 KM radius in the project site are identified. solar lights have been provided in most of the nearby villages, including Khemla Block, Bassi Ki Bawdi, Salarmala Block, and Amarpura Village. The installation of solar streetlights in other villages which are far to the project location will be planned in due course.</p>  
(ix)	Computer labs with internet facility shall be established in primary schools within 10km radius of project.	<p>In compliance with the stipulated conditions, digital equipment including computers and furniture has been provided to government primary schools in nearby project-affected villages such as Khemla Block, Bassi Ki Bawdi, Salarmala Block, and Amarpura for the establishment of computer labs. Additionally, 10 computers along with necessary accessories have been provided to set up a state-of-the-art</p>




S. No.	EC Conditions	Status of Compliance
		<p>computer lab at Jawahar Navodaya Vidyalaya, Rampura.</p>  
(x)	Sport complex with multi- sport facility shall be established. The children's from economically weaker section shall be given free of cost sport facility.	<p>In response to community requests, games and sports activities are being actively promoted in local villages. This includes developing playgrounds in government schools and providing sports equipment to schools in project-affected villages such as Khemla Block, Bassi Ki Bawdi, and Amarpura.</p> <p>Additionally, a formal request has been submitted to the District Magistrate for the identification of a suitable location, allocation of government land, and finalization of the facility's scope. We are still awaiting government approval and further guidance.</p> 
(xi)	The Multi-Disciplinary Committee needs to be constituted, and the meeting needs to be held at regular interval.	<p>An internal committee has been formed and meetings are held periodically. The minutes of these meetings have been duly uploaded on the company website.</p>
(xii)	PP should establish in house (at project site) environment laboratory	<p>On establishing an Environment Monitoring Laboratory given the nature of the Project</p>


S. No.	EC Conditions	Status of Compliance
	for measuring of environment parameter with respect to air quality and water (surface and ground). A dedicated team to oversee environment management shall be setup which should comprise of Environment Engineers, Laboratory chemist and staff for monitoring of air, water quality parameters on routine basis.	<p>and the resultant temporary pollution caused by the construction activity it is considered that environmental monitoring is being conducted by NABL and QCI accredited third party.</p> <p>An environmental team has been established at the site, consisting of four members, the team includes DGM, Manager, Assistant Managers.</p> 
(xiii)	After 5 years of the commissioning of the project, a study shall be undertaken regarding impact of the project on the environment. The study shall be undertaken by an independent agency.	We commit to undertaking a comprehensive study on the impact of the project on the environment and downstream ecology five years after its commissioning. This study will be conducted by an independent agency, to be selected in consultation with the Ministry, ensuring objectivity and compliance with stipulated guidelines.
(xiv)	Solid waste generated, especially plastic waste, etc. should not be disposed of as landfill material. It should be treated with scientific approach and recycled. Use of single-use plastics may be discouraged.	The generated plastic waste is sent to an authorized recycler for safe disposal. Plastic waste landfilling has been strictly avoided at the site, and the use of single-use plastics is also prohibited.
(xv)	Necessary permission to be obtained for quarrying construction materials for the project as per the EIA Notification, 2006 and subsequent amendments thereof.	Obtained the excavation material mining permission for the construction material. Enclosed as Annexure-6 .
(xvi)	Disposal of the excavated muck and its filling on the low-lying area with proper measures for the stabilization and greenery to minimize the impacts	Presently most of the excavated muck is being utilized for the construction activities such as embankment, roads etc and the remaining muck is being stacked at


S. No.	EC Conditions	Status of Compliance
	of the generated construction muck shall be taken up pari-passu with construction work.	<p>designated Muck dumping sites. Further based on the recommendations of M.P State Forest Research Institute some quantity of muck is also being used for enhancing natural regeneration and plantation in the adjoining forest area. Enclosed M.P SFRI report as Annexure-7.</p> 
(xvii)	After detailed geological study of muck, re-utilization of muck during the construction of dam is to be carried out.	Total quantity of muck is generated from the project is 16.05M cum and 8.03 cum is utilized for the construction activities such as embankment, roads etc and the remaining muck is being stacked at designated Muck dumping sites. once the project is completed, any residual muck will be disposed of in designated storage locations, and a muck management plan will be implemented.
(xviii)	A detailed ecological monitoring and survey covering forestry, fisheries, wildlife and its habitat shall be done once in two years. Monitoring report shall be uploaded on the Parivesh Portal and a copy of the same be submitted to the Regional Office of	<p>As stipulated, ecological monitoring has been conducted recently by an accredited third-party agency, and the monitoring report will be submitted to the RO of MOEF&CC.</p> <p>Enclosed ecological monitoring report as Annexure-8.</p>


S. No.	EC Conditions	Status of Compliance
	MoEF&CC.	
(xix)	Land acquired for the project shall be suitably compensated in accordance with the law of the land with the prevailing guidelines. Private land shall be acquired as per provisions of Right to Fair Compensation and Transparency in Land Acquisition, Rehabilitation and Resettlement Act, 2013.	The private land required for the project is purchased through private negotiations as per the provisions of Right to Fair Compensation and Transparency in Land Acquisition, Rehabilitation and Resettlement Act, 2013. Based on the above, the land compensation is paid on mutually agreed terms.
Part-B: Annexure-I (Standard EC Conditions for River Valley and Hydroelectric projects)		
(i)	The project proponent shall obtain forest clearance under the provisions of Forest (Conservation) Act, 1986, in case of the diversion of forest land for non-forest purpose involved in the project.	We have obtained final approval (Stage II Forest clearance) for the diversion of 301.96 hectares of forest land, as well as an additional requirement of 17.52 hectares, within the Neemuch Forest Division for project development. The approval was accorded with MOEFCC vide file number 8-18/2021-FC dated June 9, 2023, and online proposal number FP/MP/HYD/IRRIG/488223/2024 dated September 11, 2025.
(ii)	The project proponent shall obtain clearance from the National Board for Wildlife, if applicable	Not Applicable. As the project is falling outside from the ESZ boundary of Gandhi Sagar WLS. Copy Enclosed as Annexure-9 .
(iii)	The project proponent shall prepare a Site-Specific Conservation Plan & Wildlife Management Plan and approved by the Chief Wildlife Warden. The recommendations of the approved Site-Specific Conservation Plan/Wildlife Management Plan shall be implemented in consultation with the State Forest Department. The Implementation report shall be furnished along with the six-monthly compliance report, (in case of the	The site-specific Wildlife Conservation Plan has been prepared by WII and approved by the CCF, Bhopal. An amount of Rs. 211.90 lakh has been deposited in the State CAMPA account for its implementation. Further, due to the additional forest land requirement for the project and the corresponding need for extended conservation plan implementation, an additional amount of Rs. 126.36 lakh has also been deposited in the State CAMPA account.


S. No.	EC Conditions	Status of Compliance
	presence of Schedule-I Species in the study area).	A covering letter has been submitted to the DFO, Neemuch, seeking the status of the proposed site-specific Wildlife Conservation Plan/Wildlife Management Plan. The letter is enclosed as Annexure-10 .
(iv)	The project proponent shall obtain Consent to Establish/Operate under the provisions of Air (Prevention & Control of Pollution) Act, 1981 and the water (Prevention & Control of Pollution) Act, 1974 from the concerned State Pollution Control Board/Committee.	Consent to Establish has been obtained from State Pollution Control Board vide Consent No: CTE-57735 dated: 03.03.2023.
(v)	NOC shall be obtained from National Commission of Seismic Design Parameters (NCSDP) of CWC.	CWC NOC Obtained vide File No. T-13030/1/2021-EMBK(NWS) DTE Dated: 21-11-24.
(vi)	Necessary approval of CEA shall be obtained for those projects having the project cost more than Rs.1,000 crores.	CEA Concurrence is obtained vide order no: I/45511/2024 Dated:19-12-2024.
II. Air quality monitoring and preservation		
i.	Regular monitoring of various environmental parameters viz., Water Quality, Ambient Air Quality and Noise levels as per the CPCB guidelines at designated locations shall be carried out on monthly basis and a detailed database of the same shall be prepared and recorded. This shall be used as a baseline data for post construction EIA / Monitoring purposes.	Regular environmental monitoring like Air quality, Water quality and noise levels is being carried out as per stipulation and the ambient parameters range varies as the below table and enclosed a monitoring report as Annexure-11 .


S. No.	EC Conditions	Status of Compliance																																																																																																												
		<table><tr><th colspan="6">Air</th></tr><tr><th>Location</th><th>Range</th><th>PM₁₀ µg/m³</th><th>PM_{2.5} µg/m³</th><th>SO₂ µg/m³</th><th>NO₂ µg/m³</th></tr><tr><td rowspan="3">Rampura town (AAQ –1)</td><td>Max</td><td>64.5</td><td>35.3</td><td>12.1</td><td>15.3</td></tr><tr><td>Avg</td><td>58.7</td><td>30.8</td><td>9.6</td><td>12.7</td></tr><tr><td>Min</td><td>48.1</td><td>24.2</td><td>7.1</td><td>9.8</td></tr><tr><td rowspan="3">Boojh village (AAQ –2)</td><td>Max</td><td>55.3</td><td>31.9</td><td>10.5</td><td>13.7</td></tr><tr><td>Avg</td><td>51.1</td><td>27.1</td><td>8.5</td><td>10.7</td></tr><tr><td>Min</td><td>44.2</td><td>21.6</td><td>6.1</td><td>8.4</td></tr><tr><td rowspan="3">Khemla Block (AAQ – 3)</td><td>Max</td><td>89.4</td><td>48.2</td><td>14.8</td><td>16.1</td></tr><tr><td>Avg</td><td>80.1</td><td>41.8</td><td>11.0</td><td>13.9</td></tr><tr><td>Min</td><td>69.5</td><td>32.2</td><td>8.1</td><td>11.8</td></tr><tr><td rowspan="3">Upper Reservoir (AAQ – 4)</td><td>Max</td><td>93.5</td><td>52.3</td><td>14.8</td><td>18.9</td></tr><tr><td>Avg</td><td>83.7</td><td>43.5</td><td>11.9</td><td>14.6</td></tr><tr><td>Min</td><td>70.6</td><td>31.8</td><td>8.6</td><td>12.6</td></tr><tr><td rowspan="3">Power House (AAQ –5)</td><td>Max</td><td>94.6</td><td>52.1</td><td>15.1</td><td>18.3</td></tr><tr><td>Avg</td><td>86.4</td><td>44.8</td><td>13.2</td><td>16.2</td></tr><tr><td>Min</td><td>77.1</td><td>33.3</td><td>10.4</td><td>13.8</td></tr><tr><td rowspan="3">Salarmala Village (AAQ-6)</td><td>Max</td><td>58.6</td><td>38.2</td><td>10.2</td><td>14.1</td></tr><tr><td>Avg</td><td>53.8</td><td>29.2</td><td>8.6</td><td>11.3</td></tr><tr><td>Min</td><td>47.2</td><td>23.6</td><td>6.3</td><td>8.0</td></tr></table>	Air						Location	Range	PM ₁₀ µg/m ³	PM _{2.5} µg/m ³	SO ₂ µg/m ³	NO ₂ µg/m ³	Rampura town (AAQ –1)	Max	64.5	35.3	12.1	15.3	Avg	58.7	30.8	9.6	12.7	Min	48.1	24.2	7.1	9.8	Boojh village (AAQ –2)	Max	55.3	31.9	10.5	13.7	Avg	51.1	27.1	8.5	10.7	Min	44.2	21.6	6.1	8.4	Khemla Block (AAQ – 3)	Max	89.4	48.2	14.8	16.1	Avg	80.1	41.8	11.0	13.9	Min	69.5	32.2	8.1	11.8	Upper Reservoir (AAQ – 4)	Max	93.5	52.3	14.8	18.9	Avg	83.7	43.5	11.9	14.6	Min	70.6	31.8	8.6	12.6	Power House (AAQ –5)	Max	94.6	52.1	15.1	18.3	Avg	86.4	44.8	13.2	16.2	Min	77.1	33.3	10.4	13.8	Salarmala Village (AAQ-6)	Max	58.6	38.2	10.2	14.1	Avg	53.8	29.2	8.6	11.3	Min	47.2	23.6	6.3	8.0
Air																																																																																																														
Location	Range	PM ₁₀ µg/m ³	PM _{2.5} µg/m ³	SO ₂ µg/m ³	NO ₂ µg/m ³																																																																																																									
Rampura town (AAQ –1)	Max	64.5	35.3	12.1	15.3																																																																																																									
	Avg	58.7	30.8	9.6	12.7																																																																																																									
	Min	48.1	24.2	7.1	9.8																																																																																																									
Boojh village (AAQ –2)	Max	55.3	31.9	10.5	13.7																																																																																																									
	Avg	51.1	27.1	8.5	10.7																																																																																																									
	Min	44.2	21.6	6.1	8.4																																																																																																									
Khemla Block (AAQ – 3)	Max	89.4	48.2	14.8	16.1																																																																																																									
	Avg	80.1	41.8	11.0	13.9																																																																																																									
	Min	69.5	32.2	8.1	11.8																																																																																																									
Upper Reservoir (AAQ – 4)	Max	93.5	52.3	14.8	18.9																																																																																																									
	Avg	83.7	43.5	11.9	14.6																																																																																																									
	Min	70.6	31.8	8.6	12.6																																																																																																									
Power House (AAQ –5)	Max	94.6	52.1	15.1	18.3																																																																																																									
	Avg	86.4	44.8	13.2	16.2																																																																																																									
	Min	77.1	33.3	10.4	13.8																																																																																																									
Salarmala Village (AAQ-6)	Max	58.6	38.2	10.2	14.1																																																																																																									
	Avg	53.8	29.2	8.6	11.3																																																																																																									
	Min	47.2	23.6	6.3	8.0																																																																																																									
ii.	Appropriate Air Pollution Control (APC) system shall be provided for all the dust generating points including fugitive dust from all vulnerable sources, so as to comply prescribed standards.	<p>Necessary control measures like water sprinkling to control dust, water fog machines have been installed to further reduce dust levels. Also, sprinklers are installed at various stored materials, such as aggregate and sand, to suppress dust. Current evidence enclosed as Annexure-12.</p> 																																																																																																												
iii.	Necessary control measures such as water sprinkling arrangements, etc. be taken up to arrest fugitive dust at all the construction sites.	<p>Necessary control measures like water sprinkling arrangements, fog machines, etc. are taken up to mitigate fugitive dust at all the construction sites</p>  																																																																																																												

S. No.	EC Conditions	Status of Compliance
		
	III. Water quality monitoring and preservation	
i.	As the reservoir will be acting as balancing reservoir and there would be fluctuation of water level during peaking period, efforts be made to reduce impact on aquatic life including impacts during spawning period both at the upstream and downstream of the project.	Not Applicable, as the project is an Off-Stream Pumped Storage Project and not a run-off river project.
ii.	Water depth sensors shall be installed at suitable locations to monitor e-flow. Hourly data to be collected and converted to discharge data. The Gauge and Discharge data in the form of Excel Sheet be submitted to the Regional Office, MoEF & CC and to the CWC on weekly basis.	Not Applicable, as the project is an Off-Stream Pumped Storage Project and not a run-off river project.
	IV. Noise monitoring and prevention	
i	All the equipment likely to generate high noise shall be appropriately enclosed or inbuilt noise enclosures be provided so as to meet the ambient noise standards as notified under the Noise Pollution (Regulation and Control) Rules, 2000, as amended in 2010 under the Environment Protection Act (EPA), 1986.	Being Complied. As stipulated necessary measures are being followed.
ii	The ambient noise levels should conform to the standards prescribed under E(P)A Rules, 1986 viz. 75 dB(A)	Necessary Noise Quality monitoring has been conducted, and the Noise quality parameters range varies as the below table

S. No.	EC Conditions	Status of Compliance																																																																																												
	during daytime and 70dB(A) during nightttime.	and Enclosed Noise monitoring reports as Annexure-13. <table><tr><th colspan="8">Noise</th></tr><tr><th rowspan="3">S NO.</th><th rowspan="3">Month</th><th colspan="6">Area</th></tr><tr><th colspan="2">Rampura</th><th colspan="2">Bhoojh</th><th colspan="2">Khemla Village</th></tr><tr><th>Day Time</th><th>Night Time</th><th>Day Time</th><th>Night Time</th><th>Day Time</th><th>Night Time</th></tr><tr><td>1</td><td>April</td><td>65.3</td><td>43.7</td><td>58.1</td><td>42.6</td><td>72.3</td><td>61.7</td></tr><tr><td>2</td><td>May</td><td>64.7</td><td>44.30</td><td>57.20</td><td>42.20</td><td>72.2</td><td>61.6</td></tr><tr><td>3</td><td>June</td><td>62.1</td><td>43.70</td><td>56.40</td><td>41.20</td><td>70.1</td><td>55.8</td></tr><tr><td>4</td><td>August</td><td>64.1</td><td>44.90</td><td>53.90</td><td>40.70</td><td>67.4</td><td>54.7</td></tr><tr><td>5</td><td>Sept</td><td>65.2</td><td>46.30</td><td>52.10</td><td>41.10</td><td>68.3</td><td>56.2</td></tr><tr><td></td><td>Max</td><td>65.3</td><td>46.3</td><td>58.1</td><td>42.6</td><td>72.3</td><td>61.7</td></tr><tr><td></td><td>Avg</td><td>64.5</td><td>44.9</td><td>56.0</td><td>41.7</td><td>70.4</td><td>58.6</td></tr><tr><td></td><td>Min</td><td>62.1</td><td>43.7</td><td>52.1</td><td>40.7</td><td>67.4</td><td>54.7</td></tr></table>	Noise								S NO.	Month	Area						Rampura		Bhoojh		Khemla Village		Day Time	Night Time	Day Time	Night Time	Day Time	Night Time	1	April	65.3	43.7	58.1	42.6	72.3	61.7	2	May	64.7	44.30	57.20	42.20	72.2	61.6	3	June	62.1	43.70	56.40	41.20	70.1	55.8	4	August	64.1	44.90	53.90	40.70	67.4	54.7	5	Sept	65.2	46.30	52.10	41.10	68.3	56.2		Max	65.3	46.3	58.1	42.6	72.3	61.7		Avg	64.5	44.9	56.0	41.7	70.4	58.6		Min	62.1	43.7	52.1	40.7	67.4	54.7
Noise																																																																																														
S NO.	Month	Area																																																																																												
		Rampura		Bhoojh		Khemla Village																																																																																								
		Day Time	Night Time	Day Time	Night Time	Day Time	Night Time																																																																																							
1	April	65.3	43.7	58.1	42.6	72.3	61.7																																																																																							
2	May	64.7	44.30	57.20	42.20	72.2	61.6																																																																																							
3	June	62.1	43.70	56.40	41.20	70.1	55.8																																																																																							
4	August	64.1	44.90	53.90	40.70	67.4	54.7																																																																																							
5	Sept	65.2	46.30	52.10	41.10	68.3	56.2																																																																																							
	Max	65.3	46.3	58.1	42.6	72.3	61.7																																																																																							
	Avg	64.5	44.9	56.0	41.7	70.4	58.6																																																																																							
	Min	62.1	43.7	52.1	40.7	67.4	54.7																																																																																							
	V. Waste management																																																																																													
i	Muck disposal be carried out only in the approved and earmarked sites. The dumping sites shall be located sufficiently away from the HFL of the river. Efforts be made to reuse the muck for construction and other filling purposes and balanced be disposed of at the designated disposal sites. Once the muck disposal sites are inactive, proper treatment measures like both engineering and biological measures be carried out so that sites are stabilized quickly.	Total quantity of muck is generated from the project is 16.05M cum and 8.03 cum is utilized for the construction activities such as embankment, roads etc and the remaining muck is being stacked at designated Muck dumping sites. Further, based on the recommendations of M.P State Forest Research Institute some amount of muck is also being used for enhancing natural regeneration and plantation in the adjoining forest area. 																																																																																												
ii	Solid waste management should be planned in detail. Land filling of plastic waste shall be avoided and instead be used for various purposes as envisaged in the EIA/EMP reports. Efforts be made to avoid one time use of plastics.	Solid waste is being segregated at site. Use of SUPs shall be avoided at site and necessary awareness has been conducted and it will be continued.																																																																																												
	VI. Green Belt and wildlife Management																																																																																													
i	Wildlife Conservation Plan approved by the Chief Wildlife Warden shall be implemented in consultation with the local State Forest Department.	The site-specific Wildlife Conservation Plan has been prepared by WII and approved by the CCF, Bhopal. An amount of Rs. 211.90 lakh has been deposited in the State																																																																																												

S. No.	EC Conditions	Status of Compliance
		<p>CAMPA account for its implementation. Further, due to the additional forest land requirement for the project and the corresponding need for extended conservation plan implementation, an additional amount of Rs. 126.36 lakh has also been deposited in the State CAMPA account.</p> <p>A covering letter has been submitted to the DFO, Neemuch, seeking the status of the proposed site-specific Wildlife Conservation Plan/Wildlife Management Plan. The letter is enclosed as Annexure-10.</p>
ii	To enrich the habitat of the project site, plantation shall be raised as envisaged in the EIA/EMP report. Plantation to be developed along the periphery of the reservoir in multi-layers with local indigenous species in consultation with the local State Forest Department.	<p>Initiated process of necessary plantations around the project and its surrounding areas at site evidence is follows.</p> 
iii	Compensatory afforestation programme shall be implemented as per the plan approved.	<p>An amount of Rs. 19,54,51,026 has been paid for 334.88 ha of CA land in the Shivpuri district, and Rs. 1,32,15,706 has been paid for 20.05 ha of CA land in the Seoni district. The funds have been transferred to the CAMPA account of the Madhya Pradesh State Forest Department for the implementation of the Compensatory Afforestation (CA) scheme. Additionally, Rs. 1,95,32,510 (334.88 ha) & Rs. 13,21,571 (20.05 ha) has been released to the State Forest Department towards CA monitoring charges, and the implementation will be carried out by the department.</p> <p>A request letter has been submitted to the DFO, Shivpuri and Seoni, seeking the status</p>

S. No.	EC Conditions	Status of Compliance
		of implementation of the compensatory afforestation programme, as enclosed in Annexure-4.
	VII. Public hearing and Human health issues	
i	Resettlement & Rehabilitation plan be implemented in consultation with the State Govt. as approved by the State Govt, if any.	There is no displacement involved in the project. Hence no resettlement is involved. Only partial land holding is being acquired, and Rehabilitation provisions have been earmarked in the EMP report.
ii	Budget provisions made for the community and social development plan including community welfare schemes shall be implemented in toto.	Budget provisions are made for the community and social development under the overall EMP for the head of Local Area Development Plan (LADP) on which a total amount of Rs 15.00 Crores is allocated and the welfare activity as per the LADP are being implemented in phases. So far an amount of Rs. 1,38,44,909 is already utilized for the various development activities. Further development activity worth of Rs. 1.98 Cr are planned and under implementation. LADP status report enclosed as Annexure-14.
iii	Preventive measures viz. fuming and spraying of mosquito control shall be done in and around the labour colonies, affected villages, stagnated pools, etc. Provisions be made to not to create any stagnated pools to avoid creation of breeding grounds of the vector borne diseases.	Presently preventive control measures like sparing and fuming in the camp office, labour colonies and stagnated pools are in progress. 
iv	Provision shall be made for the housing of construction labour within the site with all necessary infrastructure and facilities such as fuel for cooking, mobile toilets, mobile STP, safe drinking water, medical health care, creche etc. The housing	As per the stipulation, provision has been made for housing of labour and necessary infrastructure and facilities such as fuel for cooking, mobile toilets, mobile STP, safe drinking water, medical health care etc are being provided.

S. No.	EC Conditions	Status of Compliance
	may be in the form of temporary structures to be removed after the completion of the project.	Photo Evidence of Facilities Including STP 
v	Labour force to be engaged for construction works shall be examined thoroughly and adequately treated before issuing them work permit. Medical facilities shall be provided at the construction sites.	Pre-Medical examination is done before deputing them for construction works and First Aid facilities are made available in the project site.
vi	Early Warning Telemetric system shall be installed in the upper catchment area of the project for advance intimation of flood forecast.	As the project is pumped storage project the project is not located at any river course, so the early warning telemetric system is not envisaged.
vii	Emergency preparedness plan be made for any eventuality of the dam failure and shall be implemented as per the Disaster Management Plan	Emergency preparedness response plan has been prepared and approved by the management and enclosed ERDMP report as Annexure-15 .
VIII. Corporate Environment Responsibility		
i	The Project Proponent shall comply with the provisions contained in this Ministry's OM Vide F.No. 22-06/2017-1 A. III dated 01.05.2018, as applicable regarding Corporate Environmental Responsibility.	As per the Ministry's OM Vide F.No. 22-06/2017-1 A. III dated 30.09.2020 on the subject specific conditions are included that address the concerns raised by the local people. The specific conditions are under implementation. Further to address the overall socio-economic development of the local communities a detailed Local Area Development Plan (LADP) with set of social welfare measures and relevant budget allocations is included in the EMP which is being implemented in consultation with the local Gram Panchayats and District

S. No.	EC Conditions	Status of Compliance						
		Administration. Status report of the LADP is enclosed as Annexure-14 .						
ii	Skill mapping be undertaken for the youths of the affected project area and based on the skill mapping, necessary trainings to the youths be provided for their longtime livelihood generation	In Phase-I the skill development training for about 25 local youth from the Project affected villages is being planned. The training is proposed to be given in various trades at the ITI Centre located at Rampura.						
iii	The Company shall have a well laid down environmental policy duly approved by the Board of Directors. The environmental policy should prescribe for standard operating procedures to have proper checks and balances and to bring into focus any infringements / deviation / violation of the environmental / forest / wildlife norms / conditions. The company shall have defined system of reporting infringements / deviation / violation of the environmental / forest / wildlife norms / conditions and / or shareholders / stake holders. The copy of the board resolution in this regard shall be submitted to the MoEF&CC as a part of six-monthly report.	<p>The company has established a comprehensive policy known as the Greenko Integrated Management System (GIMS) Policy, which encompasses key elements of various management systems, including ISO 9001, ISO 45001, ISO 14001, ISO 27001, ISO 50001, SA 8000, IFC Performance Standards, IIRC, and GRI frameworks.</p> <p>In addition to the GIMS Policy, a separate Environment and Social Management System (ESMS) Policy has also been formulated, focusing exclusively on environmental and social issues. This policy has been duly approved by the Board of Directors</p> <p>Enclosed ESMS Policy as Annexure-16.</p>						
iv	A separate Environmental Cell both at the project and company head quarter level, with qualified personnel shall be set up under the control of senior Executive, who will directly report to the head of the organization.	A separate Environmental cell both at project and at Head quarter with qualified personnel are deployed and will be under the control of Senior Executive who directly reports to the head of the organisation to oversee all environmental aspects and highlights the progress to the top management.						
v	Action plan for implementing EMP and environmental conditions along with responsibility matrix of the company shall be prepared and shall be duly approved by competent authority. The	<table><tr><td colspan="2">Till now we have spent around Rs. 6239.24 Lakhs.</td></tr><tr><td>EMP Payment Particulars (1920 MW)</td><td>Amount (Rs)</td></tr><tr><td>Cost of compensatory afforestation with</td><td>22,93,94,883</td></tr></table>	Till now we have spent around Rs. 6239.24 Lakhs .		EMP Payment Particulars (1920 MW)	Amount (Rs)	Cost of compensatory afforestation with	22,93,94,883
Till now we have spent around Rs. 6239.24 Lakhs .								
EMP Payment Particulars (1920 MW)	Amount (Rs)							
Cost of compensatory afforestation with	22,93,94,883							

S. No.	EC Conditions	Status of Compliance	
	year wise funds earmarked for environmental protection measures shall be kept in separate account and not to be diverted for any other purpose. Year wise progress of implementation of action plan shall be reported to the Ministry/Regional Office along with the Six-Monthly Compliance Report.	Monitoring (Total Ha 319.49)	
		NPV (Total Ha 319.49)	30,83,48,891
		Biodiversity and Wildlife Conservation and Management Plan	3,38,26,000
		Sanitation and Solid waste management.	16,07,346
		Green belt Development Plan	97,11,617
		Pollution Mitigation Measures	2,34,35,620
		Public Health Delivery system	20,81,879
		Environmental Monitoring plan	16,72,950
		LADP	1,38,44,909
		Total	62,39,24,095
vi	Post EIA and SIA be prepared for the project through a third party and evaluation report be submitted to the Ministry after five years of commissioning of the project.	As stipulated, we will prepare EIA and SIA report through Third party after five years of commissioning of the project.	
vii	Multi-Disciplinary Committee (MDC) be constituted with experts from Ecology, Forestry, Wildlife, Sociology, Soil Conservation, Fisheries, NGO, etc. to oversee implementation of various environmental safeguards proposed in EIA/EMP report during construction of the project. The monitoring report of the Committee shall be uploaded on the website of the Company.	An internal committee has been formed and meetings are held periodically. The minutes of these meetings have been duly uploaded on the company website.	
	IX. Miscellaneous		
i	The project proponent shall make public the environmental clearance granted for their project along with the environmental conditions and safeguards at their cost by prominently advertising it at least in two local newspapers of the District or State, of which one shall be in the	The abstract of the Environmental Clearance was published in two widely circulated daily newspapers one in the vernacular language (Hindi) in <i>Malwa Today</i> dated 24.12.2021 and the other in English in <i>The Times of India</i> dated 05.01.2022 in its main edition. Subsequently, the amendment pertaining	

S. No.	EC Conditions	Status of Compliance																				
	vernacular language within seven days and in addition this shall also be displayed in the project proponent's website permanently.	to the 1920 MW capacity was published in the aforementioned newspapers on 20.07.2025. Copies of these publications are enclosed as Annexure-17 .																				
ii	The copies of the environmental clearance shall be submitted by the project proponents to the Heads of local bodies, Panchayats and Municipal Bodies in addition to the relevant offices of the Government who in turn has to display the same for 30 days from the date of receipt.	The copies of the Environmental clearance letters were submitted to the local bodies and displayed for 30 days. Copy of the same is enclosed as Annexure-18 .																				
iii	The project proponent shall upload the status of compliance of the stipulated environment clearance conditions, including results of monitored data on their website and update the same on half-yearly basis.	As stipulated, the compliance status of the environmental clearance conditions, including monitored data, is uploaded and updated on a half-yearly basis on the company's website (https://greenkogroup.com).																				
iv	The project proponent shall submit six-monthly reports on the status of the compliance of the stipulated environmental conditions on the website of the Ministry of Environment, Forest and Climate Change at environment clearance portal.	Compliance reports are being submitted to the regional office of the ministry every six months, and last report was submitted on 27.06.2025. <div><div>Your (Half Yearly Compliance Report) has been Submitted with following details</div><table><tr><td>Proposal No</td><td>IA/MP/RIV/124890/2019</td></tr><tr><td>Compliance ID</td><td>130946052</td></tr><tr><td>Compliance Number(For Tracking)</td><td>EC/M/COMPLIANCE/130946052/2025</td></tr><tr><td>Reporting Year</td><td>2025</td></tr><tr><td>Reporting Period</td><td>01 Jun(01 Oct - 31 Mar)</td></tr><tr><td>Submission Date</td><td>27-06-2025</td></tr><tr><td>RO/SRO Name</td><td>Shri S Senthil Kumar</td></tr><tr><td>RO/SRO Email</td><td>js083.js@nic.in</td></tr><tr><td>State</td><td>MADHYA PRADESH</td></tr><tr><td>RO/SRO Office Address</td><td>Integrated Regional Offices, Bhopal</td></tr></table><div>Note- SMS and E-Mail has been sent to Shri S Senthil Kumar, MADHYA PRADESH with Notification to Project Proponent.</div></div>	Proposal No	IA/MP/RIV/124890/2019	Compliance ID	130946052	Compliance Number(For Tracking)	EC/M/COMPLIANCE/130946052/2025	Reporting Year	2025	Reporting Period	01 Jun(01 Oct - 31 Mar)	Submission Date	27-06-2025	RO/SRO Name	Shri S Senthil Kumar	RO/SRO Email	js083.js@nic.in	State	MADHYA PRADESH	RO/SRO Office Address	Integrated Regional Offices, Bhopal
Proposal No	IA/MP/RIV/124890/2019																					
Compliance ID	130946052																					
Compliance Number(For Tracking)	EC/M/COMPLIANCE/130946052/2025																					
Reporting Year	2025																					
Reporting Period	01 Jun(01 Oct - 31 Mar)																					
Submission Date	27-06-2025																					
RO/SRO Name	Shri S Senthil Kumar																					
RO/SRO Email	js083.js@nic.in																					
State	MADHYA PRADESH																					
RO/SRO Office Address	Integrated Regional Offices, Bhopal																					
v	The project proponent shall submit the environmental statement for each financial year in Form-V to the concerned State Pollution Control Board as prescribed under the Environment (Protection) Rules, 1986, as amended subsequently and put on the website of the company.	Agreed, Form – V will be submitted ‘to SPCB during the operation of the project																				
vi	The project proponent shall inform	As stipulated, the commencement date of																				

S. No.	EC Conditions	Status of Compliance
	the Regional Office as well as the Ministry, the date of financial closure and final approval of the project by the concerned authorities, commencing the land development work and start of production operation by the project.	the project construction is 06/07/2023. We will duly inform the Regional Office and the Ministry regarding the operation of the project through half-yearly compliance reports. The financial closure document and its amendment are enclosed as Annexure-19.
vii	The project authorities must strictly adhere to the stipulations made by the State Pollution Control Board and the State Government.	We hereby assure that we will adhere to the stipulations made by the State Pollution Control Board and the State Government
viii	The project proponent shall abide by all the commitments and recommendations made in the EIA/EMP report, commitment made during Public Hearing and also that during their presentation to the Expert Appraisal Committee.	We hereby assure that we will abide by all the commitments and recommendations made in the EIA / EMP report, commitment made during Public Hearing and also that during their presentation to the Expert Appraisal Committee.
ix	No further expansions or modifications in the plant shall be carried out without prior approval of the Ministry of Environmental, Forest and Climate Change (MOEF&CC).	Noted and agreed.
x	Concealing factual data or submission of false / fabricated data may result in revocation of this environmental clearance and attract action under the provisions of Environment (Protection) Act, 1986.	We hereby assure that we will not hide any data and submit false data.
xi	The Ministry may revoke or suspend the clearance, if implementation of any of the above conditions is not satisfactory.	Noted.
xii	The Ministry reserves the right to stipulate additional conditions if found necessary. The Company in a time bound manner shall implement these conditions.	We hereby assure that we will complete these conditions in a time bound manner.
xiii	The Regional Office of this Ministry	We hereby assure that we will extend full

S. No.	EC Conditions	Status of Compliance
	shall monitor compliance of the stipulated conditions. The project authorities should extend full cooperation to the officer (s) of the Regional Office by furnishing the requisite data / information/monitoring reports.	cooperation to the officer (s) of the Regional Office by furnishing the requisite data / information / monitoring reports for monitoring the compliance of the stipulated conditions.
xiv	The above conditions shall be enforced, inter-alia under the provisions of the Water (Prevention & Control of Pollution) Act, 1974, the Air (Prevention & Control of Pollution) Act, 1981, the Environment (Protection) Act, 1986, Hazardous and Other Wastes (Management and Transboundary Movement) Rules, 2016 and the Public Liability Insurance Act, 1991 along with their amendments and Rules and any other orders passed by the Hon'ble Supreme Court of India/ High Courts and any other Court of Law relating to the subject matter.	Noted.
xv	Any appeal against this EC shall lie with the National Green Tribunal, if preferred, within a period of 30 days as prescribed under Section 16 of the National Green Tribunal Act, 2010.	Noted.

ANNEXURES

Annexure no.	Annexure
1	DC order @ Miyawaki green plantation
2	Report of partly complied EC conditions _IRO
3	RWH report
4	Request Letter to DFO for the Status of CA implementation
5	Real-Time Air Monitoring Data
6	CTO & Mining Plan for Construction materials
7	SFRI REPORT
8	Ecological Monitoring Report
9	WL NOC ESZ Boundary
10	Request letter for implementation status of conservation plan
11	Latest Environmental Monitoring Reports
12	Current Evidence of Environmental Measures
13	Noise Monitoring Reports
14	Status Report on LADP Activity at MP30 Gandhisagar PSP
15	ERDMP Report
16	Greenko ESMS Policy
17	EC Advertisement Copy
18	Ack of EC Displayed at local bodies.
19	Financial Closure of MP01



OZONE TEST HOUSE

NABL Accredited Environmental, Chemical & Biological Testing Laboratory



Report No. :-20250908002

Date:-15/09/2025

TEST REPORT

1. Name of Customer : Greenko MP01 IREP Pvt. Ltd., Khemla, District-Neemuch, (M.P.)
2. Purchase Order Number : GMP-01/WO/HO/2025-26/020 Dated. 28.07.2025
3. Dicipline & Group : Chemical: Atmospheric Pollution
4. Type of Sample : Ambient Air Quality
5. Name of Location/Sample : Rampura Town
6. Date of sampling : 02/09/2025 to 03/09/2025
7. Sample Identification : AAQM-Rampura Town-1
8. Ambient weather condition : Temperature- 30.8°C, Humidity- 65 %
9. Method of sampling : IS:5182 & Instrument Manual
10. Sample Received on : 08/09/2025
11. Period of Analysis : 08/09/2025 to 15/09/2025
12. Sample Collection by : Ozone Test House
13. Reference of Sampling Plan : QR-38
14. Sampling Equipement : RDS-OTH/CME/LAB/76, FPS-OTH/CME/LAB/78
15. Sample Condition : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameter	Test Method Reference	Unit	Results	CPCB (Norms)
1	Particulate Matter PM ₁₀	IS 5182 (Part 23):2006	µg/m ³	58.6	100
2	Particulate Matter PM _{2.5}	IS 5182 (Part 24):2019	µg/m ³	26.1	60
3	Sulphur Dioxide as SO ₂	IS 5182 (Part 02):2001	µg/m ³	7.1	80
4	Nitrogen Dioxide as NO ₂	IS 5182 (Part 06):2006	µg/m ³	9.8	80
5	Ammonia as NH ₃	IS 5182 (Part 25):2018	µg/m ³	6.3	400
6	Ozone as O ₃	IS 5182 (Part 9):1974	µg/m ³	5.3	180
7	Lead as Pb	IS 5182 (Part 22):2004	µg/m ³	BDL(<0.1)	1
8	Nickle as Ni	IS 5182 (Part 26):2020	ng/m ³	BDL(<5)	20

OZONE TEST HOUSE
(Chemical & Microbiological Laboratory)
18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)

Reviewed by & Authorized Signatory


(Dr. Dinesh Kumawat)

Registered Address: 18- Meeranagar, Dhikli Road, Pratapnagar, Udaipur - 313001 (Rajasthan)

E-mail: ozonetesthouse@gmail.com, info.ozonetesthouse@gmail.com,

Mob.: +91 7976684545, +91 9929519805

SUBJECT TO TERMS & CONDITIONS OVERLEAF



OZONE TEST HOUSE

ISO 9001: 2015, 45001:2018 Certified Environmental, Chemical & Biological Testing Laboratory

Report No. :-20250908002

Date:-15/09/2025

TEST REPORT

1. Name of Customer : Greenko MP01 IREP Pvt. Ltd., Khemla, District-Neemuch, (M.P.)
2. Purchase Order Number : GMP-01/WO/HO/2025-26/020 Dated. 28.07.2025
3. Dicipline & Group : Chemical: Atmospheric Pollution
4. Type of Sample : Ambient Air Quality
5. Name of Location/Sample : Rampura Town
6. Date of sampling : 02/09/2025 to 03/09/2025
7. Sample Identification : AAQM-Rampura Town-1
8. Ambient weather condition : Temperature- 30.8°C, Humidity- 65 %
9. Method of sampling : IS:5182 & Instrument Manual
10. Sample Received on : 08/09/2025
11. Period of Analysis : 08/09/2025 to 15/09/2025
12. Sample Collection by : Ozone Test House
13. Reference of Sampling Plan : QR-38
14. Sampling Equipement : RDS-OTH/CME/LAB/76, FPS-OTH/CME/LAB/78
15. Sample Condition : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameter	Test Method Reference	Unit	Results	CPCB (Norms)
1	Carbon Monoxide as CO	IS 5182 (Part 10) 2019	mg/m3	0.9	4
2	Arsenic	IS 2088 :1983	ng/m3	BDL(<0.01)	6
3	Benzene as C ₆ H ₆	IS:5182 (Part 11)	ng/m3	BDL (<0.01)	5
4	Benzo Pyrene(BaP)	IS:5182 (Part 12)	ng/m3	BDL (<0.01)	1

Reviewed by & Authorized Signatory


(Dr. Dinesh Kumawat)

OZONE TEST HOUSE
(Chemical & Microbiological Laboratory)
18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)



OZONE TEST HOUSE

NABL Accredited Environmental, Chemical & Biological Testing Laboratory



Report No. :-20250908003

Date:-15/09/2025

TEST REPORT

1. Name of Customer : Greenko MP01 IREP Pvt. Ltd.,Khemla, District-Neemuch, (M.P.)
2. Purchase Order Number : GMP-01/WO/HO/2025-26/020 Dated. 28.07.2025
3. Dicipline & Group : Chemical: Atmospheric Pollution
4. Type of Sample : Ambient Air Quality
5. Name of Location/Sample : Boojh Village gram panchayat
6. Date of sampling : 02/09/2025 to 03/09/2025
7. Sample Identification : AAQM-Bhooj Village-2
8. Ambient weather condition : Temperature- 32.6°C, Humidity- 68 %
9. Method of sampling : IS:5182 & Instrument Manual
10. Sample Received on : 08/09/2025
11. Period of Analysis : 08/09/2025 to 15/09/2025
12. Sample Collection by : Ozone Test House
13. Reference of Sampling Plan : QR-38
14. Sampling Equipement :RDS-OTH/CME/LAB/79, FPS-OTH/CME/LAB/81
15. Sample Condition : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameter	Test Method Reference	Unit	Results	CPCB (Norms)
1	Particulate Matter PM ₁₀	IS 5182 (Part 23):2006	µg/m ³	44.2	100
2	Particulate Matter PM _{2.5}	IS 5182 (Part 24):2019	µg/m ³	21.6	60
3	Sulphur Dioxide as SO ₂	IS 5182 (Part 02):2001	µg/m ³	6.1	80
4	Nitrogen Dioxide as NO ₂	IS 5182 (Part 06):2006	µg/m ³	8.9	80
5	Ammonia as NH ₃	IS 5182 (Part 25):2018	µg/m ³	7.4	400
6	Ozone as O ₃	IS 5182 (Part 9):1974	µg/m ³	6.2	180
7	Lead as Pb	IS 5182 (Part 22):2004	µg/m ³	BDL(<0.1)	1
8	Nickle as Ni	IS 5182 (Part 26):2020	ng/m ³	BDL(<5)	20

OZONE TEST HOUSE
(Chemical & Microbiological Laboratory)
18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)

Reviewed by & Authorized Signatory

(Dr. Dinesh Kumawat)



OZONE TEST HOUSE

ISO 9001: 2015, 45001:2018 Certified Environmental, Chemical & Biological Testing Laboratory

Report No. :-20250908003

Date:-15/09/2025


TEST REPORT

1. Name of Customer : Greenko MP01 IREP Pvt. Ltd., Khemla, District-Neemuch, (M.P.)
2. Purchase Order Number : GMP-01/WO/HO/2025-26/020 Dated. 28.07.2025
3. Dicipline & Group : Chemical: Atmospheric Pollution
4. Type of Sample : Ambient Air Quality
5. Name of Location/Sample : Boojh Village gram panchayat
6. Date of sampling : 02/09/2025 to 03/09/2025
7. Sample Identification : AAQM-Bhooj Village-2
8. Ambient weather condition : Temperature- 32.6°C, Humidity- 68 %
9. Method of sampling : IS:5182 & Instrument Manual
10. Sample Received on : 08/09/2025
11. Period of Analysis : 08/09/2025 to 15/09/2025
12. Sample Collection by : Ozone Test House
13. Reference of Sampling Plan : QR-38
14. Sampling Equipement : RDS-OTH/CME/LAB/79, FPS-OTH/CME/LAB/81
15. Sample Condition : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameter	Test Method Reference	Unit	Results	CPCB (Norms)
1	Carbon Monoxide as CO	IS 5182 (Part 10) 2019	mg/m3	0.5	4
2	Arsenic	IS 2088 :1983	ng/m3	BDL(<0.01)	6
3	Benzene as C ₆ H ₆	IS:5182 (Part 11)	ng/m3	BDL (<0.01)	5
4	Benzo Pyrene(BaP)	IS:5182 (Part 12)	ng/m3	BDL (<0.01)	1

Reviewed by & Authorized Signatory


(Dr. Dinesh Kumawat)

OZONE TEST HOUSE
(Chemical & Microbiological Laboratory)
18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)



OZONE TEST HOUSE

NABL Accredited Environmental, Chemical & Biological Testing Laboratory



Report No. :-20250908004

Date:-15/09/2025

TEST REPORT

1. Name of Customer : Greenko MP01 IREP Pvt. Ltd.,Khemla, District-Neemuch, (M.P.)
2. Purchase Order Number : GMP-01/WO/HO/2025-26/020 Dated. 28.07.2025
3. Dicipline & Group : Chemical: Atmospheric Pollution
4. Type of Sample : Ambient Air Quality
5. Name of Location/Sample : Khemla block
6. Date of sampling : 02/09/2025 to 03/09/2025
7. Sample Identification : AAQM-Khemla Block-3
8. Ambient weather condition : Temperature- 33.4°C, Humidity- 66 %
9. Method of sampling : IS:5182 & Instrument Manual
10. Sample Received on : 08/09/2025
11. Period of Analysis : 08/09/2025 to 15/09/2025
12. Sample Collection by : Ozone Test House
13. Reference of Sampling Plan : QR-38
14. Sampling Equipement : RDS-OTH/CME/LAB/82, FPS-OTH/CME/LAB/84
15. Sample Condition : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameter	Test Method Reference	Unit	Results	CPCB (Norms)
1	Particulate Matter PM ₁₀	IS 5182 (Part 23):2006	µg/m ³	70.1	100
2	Particulate Matter PM _{2.5}	IS 5182 (Part 24):2019	µg/m ³	38.1	60
3	Sulphur Dioxide as SO ₂	IS 5182 (Part 02):2001	µg/m ³	11.2	80
4	Nitrogen Dioxide as NO ₂	IS 5182 (Part 06):2006	µg/m ³	14.1	80
5	Ammonia as NH ₃	IS 5182 (Part 25):2018	µg/m ³	9.2	400
6	Ozone as O ₃	IS 5182 (Part 9):1974	µg/m ³	8.1	180
7	Lead as Pb	IS 5182 (Part 22):2004	µg/m ³	BDL(<0.1)	1
8	Nickle as Ni	IS 5182 (Part 26):2020	ng/m ³	BDL(<5)	20

Reviewed by & Authorized Signatory

OZONE TEST HOUSE
(Chemical & Microbiological Laboratory)
18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)


(Dr. Dinesh Kumawat)

Registered Address: 18- Meeranagar, Dhikli Road, Pratapnagar, Udaipur - 313001 (Rajasthan)

E-mail: ozonetesthouse@gmail.com, info.ozonetesthouse@gmail.com,

Mob.: +91 7976684545, +91 9929519805

SUBJECT TO TERMS & CONDITIONS OVERLEAF



OZONE TEST HOUSE

ISO 9001: 2015, 45001:2018 Certified Environmental, Chemical & Biological Testing Laboratory

Report No. :-20250908004

Date:-15/09/2025


TEST REPORT

1. Name of Customer : Greenko MP01 IREP Pvt. Ltd.,Khemla, District-Neemuch, (M.P.)
2. Purchase Order Number : GMP-01/WO/HO/2025-26/020 Dated. 28.07.2025
3. Dicipline & Group : Chemical: Atmospheric Pollution
4. Type of Sample : Ambient Air Quality
5. Name of Location/Sample : Khemla block
6. Date of sampling : 02/09/2025 to 03/09/2025
7. Sample Identification : AAQM-Khemla Block-3
8. Ambient weather condition : Temperature- 33.4°C, Humidity- 66 %
9. Method of sampling : IS:5182 & Instrument Manual
10. Sample Received on : 08/09/2025
11. Period of Analysis : 08/09/2025 to 15/09/2025
12. Sample Collection by : Ozone Test House
13. Reference of Sampling Plan : QR-38
14. Sampling Equipement :RDS-OTH/CME/LAB/82, FPS-OTH/CME/LAB/84
15. Sample Condition : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameter	Test Method Reference	Unit	Results	CPCB (Norms)
1	Carbon Monoxide as CO	IS 5182 (Part 10) 2019	mg/m3	1.2	4
2	Arsenic	IS 2088 :1983	ng/m3	BDL(<0.01)	6
3	Benzene as C ₆ H ₆	IS:5182 (Part 11)	ng/m3	BDL (<0.01)	5
4	Benzo Pyrene(BaP)	IS:5182 (Part 12)	ng/m3	BDL (<0.01)	1

Reviewed by & Authorized Signatory



(Dr. Dinesh Kumawat)

OZONE TEST HOUSE
(Chemical & Microbiological Laboratory)
18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)

Registered Address: 18- Meeranagar, Dhikli Road, Pratapnagar, Udaipur - 313001 (Rajasthan)

E-mail: ozonetesthouse@gmail.com, info.ozonetesthouse@gmail.com

Mob.: +91 7976684545, +91 9929519805

SUBJECT TO TERMS & CONDITIONS OVERLEAF



OZONE TEST HOUSE

NABL Accredited Environmental, Chemical & Biological Testing Laboratory



Report No. :-20250908005

Date:-15/09/2025

TEST REPORT


1. Name of Customer : Greenko MP01 IREP Pvt. Ltd., Khemla, District-Neemuch, (M.P.)
2. Purchase Order Number : GMP-01/WO/HO/2025-26/020 Dated. 28.07.2025
3. Dicipline & Group : Chemical: Atmospheric Pollution
4. Type of Sample : Ambient Air Quality
5. Name of Location/Sample : Upper reservoir
6. Date of sampling : 02/09/2025 to 03/09/2025
7. Sample Identification : AAQM-Upper reservoir-4
8. Ambient weather condition : Temperature- 33.8°C, Humidity- 67 %
9. Method of sampling : IS:5182 & Instrument Manual
10. Sample Received on : 08/09/2025
11. Period of Analysis : 08/09/2025 to 15/09/2025
12. Sample Collection by : Ozone Test House
13. Reference of Sampling Plan : QR-38
14. Sampling Equipement : RDS-OTH/CME/LAB/85, FPS-OTH/CME/LAB/87
15. Sample Condition : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameter	Test Method Reference	Unit	Results	CPCB (Norms)
1	Particulate Matter PM ₁₀	IS 5182 (Part 23):2006	µg/m ³	72.1	100
2	Particulate Matter PM _{2.5}	IS 5182 (Part 24):2019	µg/m ³	35.8	60
3	Sulphur Dioxide as SO ₂	IS 5182 (Part 02):2001	µg/m ³	12.2	80
4	Nitrogen Dioxide as NO ₂	IS 5182 (Part 06):2006	µg/m ³	15.1	80
5	Ammonia as NH ₃	IS 5182 (Part 25):2018	µg/m ³	8.4	400
6	Ozone as O ₃	IS 5182 (Part 9):1974	µg/m ³	7.9	180
7	Lead as Pb	IS 5182 (Part 22):2004	µg/m ³	BDL(<0.1)	1
8	Nickle as Ni	IS 5182 (Part 26):2020	ng/m ³	BDL (<5)	20

Reviewed by & Authorized Signatory

OZONE TEST HOUSE
(Chemical & Microbiological Laboratory)
18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)


(Dr. Dinesh Kumawat)

Registered Address: 18- Meeranagar, Dhikli Road, Pratapnagar, Udaipur - 313001 (Rajasthan)

E-mail: ozonetesthouse@gmail.com, info.ozonetesthouse@gmail.com,

Mob.: +91 7976684545, +91 9929519805

SUBJECT TO TERMS & CONDITIONS OVERLEAF



OZONE TEST HOUSE

ISO 9001: 2015, 45001:2018 Certified Environmental, Chemical & Biological Testing Laboratory

Report No. :-20250908005

Date:-15/09/2025

TEST REPORT

1. Name of Customer : Greenko MP01 IREP Pvt. Ltd.,Khemla, District-Neemuch, (M.P.)
2. Purchase Order Number : GMP-01/WO/HO/2025-26/020 Dated. 28.07.2025
3. Discipline & Group : Chemical: Atmospheric Pollution
4. Type of Sample : Ambient Air Quality
5. Name of Location/Sample : Upper reservoir
6. Date of sampling : 02/09/2025 to 03/09/2025
7. Sample Identification : AAQM-Upper reservoir-4
8. Ambient weather condition : Temperature- 33.8°C, Humidity- 67 %
9. Method of sampling : IS:5182 & Instrument Manual
10. Sample Received on : 08/09/2025
11. Period of Analysis : 08/09/2025 to 15/09/2025
12. Sample Collection by : Ozone Test House
13. Reference of Sampling Plan : QR-38
14. Sampling Equipement :RDS-OTH/CME/LAB/85, FPS-OTH/CME/LAB/87
15. Sample Condition : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameter	Test Method Reference	Unit	Results	CPCB (Norms)
1	Carbon Monoxide as CO	IS 5182 (Part 10) 2019	mg/m3	1.5	4
2	Arsenic	IS 2088 :1983	ng/m3	BDL(<0.01)	6
3	Benzene as C ₆ H ₆	IS:5182 (Part 11)	ng/m3	BDL (<0.01)	5
4	Benzo Pyrene(BaP)	IS:5182 (Part 12)	ng/m3	BDL (<0.01)	1

Reviewed by & Authorized Signatory

(Dr. Dinesh Kumawat)

OZONE TEST HOUSE
(Chemical & Microbiological Laboratory)
18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)

Registered Address: 18- Meeranagar, Dhikli Road, Pratapnagar, Udaipur - 313001 (Rajasthan)

E-mail: ozonetesthouse@gmail.com, info.ozonetesthouse@gmail.com

Mob.: +91 7976684545, +91 9929519805

SUBJECT TO TERMS & CONDITIONS OVERLEAF



OZONE TEST HOUSE

NABL Accredited Environmental, Chemical & Biological Testing Laboratory



Report No. :-20250908006

Date:-15/09/2025

TEST REPORT

1. Name of Customer : Greenko MP01 IREP Pvt. Ltd.,Khemla, District-Neemuch, (M.P.)
2. Purchase Order Number : GMP-01/WO/HO/2025-26/020 Dated. 28.07.2025
3. Dicipline & Group : Chemical: Atmospheric Pollution
4. Type of Sample : Ambient Air Quality
5. Name of Location/Sample : Power House
6. Date of sampling : 02/09/2025 to 03/09/2025
7. Sample Identification : AAQM-Power House-5
8. Ambient weather condition : Temperature- 34.3°C, Humidity- 63 %
9. Method of sampling : IS:5182 & Instrument Manual
10. Sample Received on : 08/09/2025
11. Period of Analysis : 08/09/2025 to 15/09/2025
12. Sample Collection by : Ozone Test House
13. Reference of Sampling Plan : QR-38
14. Sampling Equipement : RDS-OTH/CME/LAB/88, FPS-OTH/CME/LAB/90
15. Sample Condition : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameter	Test Method Reference	Unit	Results	CPCB (Norms)
1	Particulate Matter PM ₁₀	IS 5182 (Part 23):2006	µg/m ³	78.6	100
2	Particulate Matter PM _{2.5}	IS 5182 (Part 24):2019	µg/m ³	38.8	60
3	Sulphur Dioxide as SO ₂	IS 5182 (Part 02):2001	µg/m ³	14.6	80
4	Nitrogen Dioxide as NO ₂	IS 5182 (Part 06):2006	µg/m ³	17.3	80
5	Ammonia as NH ₃	IS 5182 (Part 25):2018	µg/m ³	7.8	400
6	Ozone as O ₃	IS 5182 (Part 9):1974	µg/m ³	8.3	180
7	Lead as Pb	IS 5182 (Part 22):2004	µg/m ³	BDL(<0.1)	1
8	Nickle as Ni	IS 5182 (Part 26):2020	ng/m ³	BDL(<5)	20

OZONE TEST HOUSE
(Chemical & Microbiological Laboratory)
18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)

Reviewed by & Authorized Signatory


(Dr. Dinesh Kumawat)

Registered Address: 18- Meeranagar, Dhikli Road, Pratapnagar, Udaipur - 313001 (Rajasthan)

E-mail: ozonetesthouse@gmail.com, info.ozonetesthouse@gmail.com,

Mob.: +91 7976684545, +91 9929519805

SUBJECT TO TERMS & CONDITIONS OVERLEAF



OZONE TEST HOUSE

ISO 9001: 2015, 45001:2018 Certified Environmental, Chemical & Biological Testing Laboratory

Report No. :-20250908006

Date:-15/09/2025


TEST REPORT

1. Name of Customer : Greenko MP01 IREP Pvt. Ltd.,Khemla, District-Neemuch, (M.P.)
2. Purchase Order Number : GMP-01/WO/HO/2025-26/020 Dated. 28.07.2025
3. Dicipline & Group : Chemical: Atmospheric Pollution
4. Type of Sample : Ambient Air Quality
5. Name of Location/Sample : Power House
6. Date of sampling : 02/09/2025 to 03/09/2025
7. Sample Identification : AAQM-Power House-5
8. Ambient weather condition : Temperature- 34.3°C, Humidity- 63 %
9. Method of sampling : IS:5182 & Instrument Manual
10. Sample Received on : 08/09/2025
11. Period of Analysis : 08/09/2025 to 15/09/2025
12. Sample Collection by : Ozone Test House
13. Reference of Sampling Plan : QR-38
14. Sampling Equipement :RDS-OTH/CME/LAB/88, FPS-OTH/CME/LAB/90
15. Sample Condition : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameter	Test Method Reference	Unit	Results	CPCB (Norms)
1	Carbon Monoxide as CO	IS 5182 (Part 10) 2019	mg/m3	1.8	4
2	Arsenic	IS 2088 :1983	ng/m3	BDL(<0.01)	6
3	Benzene as C ₆ H ₆	IS:5182 (Part 11)	ng/m3	BDL (<0.01)	5
4	Benzo Pyrene(BaP)	IS:5182 (Part 12)	ng/m3	BDL (<0.01)	1

Reviewed by & Authorized Signatory


(Dr. Dinesh Kumawat)

OZONE TEST HOUSE
(Chemical & Microbiological Laboratory)
18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)



OZONE TEST HOUSE

NABL Accredited Environmental, Chemical & Biological Testing Laboratory



Report No. :-20250908007

Date:-15/09/2025

TEST REPORT

1. Name of Customer : Greenko MP01 IREP Pvt. Ltd., Khemla, District-Neemuch, (M.P.)
2. Purchase Order Number : GMP-01/WO/HO/2025-26/020 Dated. 28.07.2025
3. Dicipline & Group : Chemical: Atmospheric Pollution
4. Type of Sample : Ambient Air Quality
5. Name of Location/Sample : Salarmala Village
6. Date of sampling : 02/09/2025 to 03/09/2025
7. Sample Identification : AAQM-Salarmala Village-6
8. Ambient weather condition : Temperature- 35.1°C, Humidity- 68 %
9. Method of sampling : IS:5182 & Instrument Manual
10. Sample Received on : 08/09/2025
11. Period of Analysis : 08/09/2025 to 15/09/2025
12. Sample Collection by : Ozone Test House
13. Reference of Sampling Plan : QR-38
14. Sampling Equipement : RDS-OTH/CME/LAB/91, FPS-OTH/CME/LAB/93
15. Sample Condition : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameter	Test Method Reference	Unit	Results	CPCB (Norms)
1	Particulate Matter PM ₁₀	IS 5182 (Part 23):2006	µg/m ³	52.2	100
2	Particulate Matter PM _{2.5}	IS 5182 (Part 24):2019	µg/m ³	24.6	60
3	Sulphur Dioxide as SO ₂	IS 5182 (Part 02):2001	µg/m ³	8.4	80
4	Nitrogen Dioxide as NO ₂	IS 5182 (Part 06):2006	µg/m ³	13.2	80
5	Ammonia as NH ₃	IS 5182 (Part 25):2018	µg/m ³	6	400
6	Ozone as O ₃	IS 5182 (Part 9):1974	µg/m ³	5.5	180
7	Lead as Pb	IS 5182 (Part 22):2004	µg/m ³	BDL(<0.1)	1
8	Nickle as Ni	IS 5182 (Part 26):2020	ng/m ³	BDL(<5)	20

OZONE TEST HOUSE
(Chemical & Microbiological Laboratory)
18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)

Reviewed by & Authorized Signatory

(Dr. Dinesh Kumawat)

Registered Address: 18- Meeranagar, Dhikli Road, Pratapnagar, Udaipur - 313001 (Rajasthan)

E-mail: ozonetesthouse@gmail.com, info.ozonetesthouse@gmail.com,

Mob.: +91 7976684545, +91 9929519805

SUBJECT TO TERMS & CONDITIONS OVERLEAF



OZONE TEST HOUSE

ISO 9001: 2015, 45001:2018 Certified Environmental, Chemical & Biological Testing Laboratory

Report No. :-20250908007

Date:-15/09/2025

TEST REPORT

1. Name of Customer : Greenko MP01 IREP Pvt. Ltd.,Khemla, District-Neemuch, (M.P.)
2. Purchase Order Number : GMP-01/WO/HO/2025-26/020 Dated. 28.07.2025
3. Dicipline & Group : Chemical: Atmospheric Pollution
4. Type of Sample : Ambient Air Quality
5. Name of Location/Sample : Salarmala Village
6. Date of sampling : 02/09/2025 to 03/09/2025
7. Sample Identification : AAQM-Salarmala Village-6
8. Ambient weather condition : Temperature- 35.1°C, Humidity- 68 %
9. Method of sampling : IS:5182 & Instrument Manual
10. Sample Received on : 08/09/2025
11. Period of Analysis : 08/09/2025 to 15/09/2025
12. Sample Collection by : Ozone Test House
13. Reference of Sampling Plan : QR-38
14. Sampling Equipement :RDS-OTH/CME/LAB/91, FPS-OTH/CME/LAB/93
15. Sample Condition : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameter	Test Method Reference	Unit	Results	CPCB (Norms)
1	Carbon Monoxide as CO	IS 5182 (Part 10) 2019	mg/m3	0.3	4
2	Arsenic	IS 2088 :1983	ng/m3	BDL(<0.01)	6
3	Benzene as C ₆ H ₆	IS:5182 (Part 11)	ng/m3	BDL (<0.01)	5
4	Benzo Pyrene(BaP)	IS:5182 (Part 12)	ng/m3	BDL (<0.01)	1

Reviewed by & Authorized Signatory


(Dr. Dinesh Kumawat)

OZONE TEST HOUSE
Chemical & Microbiological Laboratory
18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)

Registered Address: 18- Meeranagar, Dhikli Road, Pratapnagar, Udaipur - 313001 (Rajasthan)

E-mail: ozonetesthouse@gmail.com, info.ozonetesthouse@gmail.com

Mob.: +91 7976684545, +91 9929519805

SUBJECT TO TERMS & CONDITIONS OVERLEAF



OZONE TEST HOUSE

NABL Accredited Environmental, Chemical & Biological Testing Laboratory



Report No. :-20250908008

Date:-15/09/2025

TEST REPORT

1. Name of Customer : Greenko MP01 IREP Pvt. Ltd., Khemla, District-Neemuch, (M.P.)
2. Purchase Order Number : GMP-01/WO/HO/2025-26/020 Dated. 28.07.2025
3. Discipline & Group : Chemical: Atmospheric Pollution
4. Type of Sample : Ambient Air Quality
5. Name of Location/Sample : Rampura Town
6. Date of sampling : 05/09/2025 to 06/09/2025
7. Sample Identification : AAQM-Rampura Town-7
8. Ambient weather condition : Temperature- 31.4°C, Humidity- 60 %
9. Method of sampling : IS:5182 & Instrument Manual
10. Sample Received on : 08/09/2025
11. Period of Analysis : 08/09/2025 to 15/09/2025
12. Sample Collection by : Ozone Test House
13. Reference of Sampling Plan : QR-38
14. Sampling Equipement : RDS-OTH/CME/LAB/76, FPS-OTH/CME/LAB/78
15. Sample Condition : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameter	Test Method Reference	Unit	Results	CPCB (Norms)
1	Particulate Matter PM ₁₀	IS 5182 (Part 23):2006	µg/m ³	56.1	100
2	Particulate Matter PM _{2.5}	IS 5182 (Part 24):2019	µg/m ³	30.2	60
3	Sulphur Dioxide as SO ₂	IS 5182 (Part 02):2001	µg/m ³	8.9	80
4	Nitrogen Dioxide as NO ₂	IS 5182 (Part 06):2006	µg/m ³	10.9	80
5	Ammonia as NH ₃	IS 5182 (Part 25):2018	µg/m ³	5.3	400
6	Ozone as O ₃	IS 5182 (Part 9):1974	µg/m ³	5.8	180
7	Lead as Pb	IS 5182 (Part 22):2004	µg/m ³	BDL(<0.1)	1
8	Nickle as Ni	IS 5182 (Part 26):2020	ng/m ³	BDL(<5)	20

OZONE TEST HOUSE
(Chemical & Microbiological Laboratory)
18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)

Reviewed by & Authorized Signatory

(Dr. Dinesh Kumawat)



OZONE TEST HOUSE

ISO 9001: 2015, 45001:2018 Certified Environmental, Chemical & Biological Testing Laboratory

Report No. :-20250908008

Date:-15/09/2025

TEST REPORT

1. Name of Customer : Greenko MP01 IREP Pvt. Ltd., Khemla, District-Neemuch, (M.P.)
2. Purchase Order Number : GMP-01/WO/HO/2025-26/020 Dated. 28.07.2025
3. Discipline & Group : Chemical: Atmospheric Pollution
4. Type of Sample : Ambient Air Quality
5. Name of Location/Sample : Rampura Town
6. Date of sampling : 05/09/2025 to 06/09/2025
7. Sample Identification : AAQM-Rampura Town-7
8. Ambient weather condition : Temperature- 31.4°C, Humidity- 60 %
9. Method of sampling : IS:5182 & Instrument Manual
10. Sample Received on : 08/09/2025
11. Period of Analysis : 08/09/2025 to 15/09/2025
12. Sample Collection by : Ozone Test House
13. Reference of Sampling Plan : QR-38
14. Sampling Equipement : RDS-OTH/CME/LAB/76, FPS-OTH/CME/LAB/78
15. Sample Condition : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameter	Test Method Reference	Unit	Results	CPCB (Norms)
1	Carbon Monoxide as CO	IS 5182 (Part 10) 2019	mg/m3	0.7	4
2	Arsenic	IS 2088 :1983	ng/m3	BDL(<0.01)	6
3	Benzene as C ₆ H ₆	IS:5182 (Part 11)	ng/m3	BDL (<0.01)	5
4	Benzo Pyrene(BaP)	IS:5182 (Part 12)	ng/m3	BDL (<0.01)	1

Reviewed by & Authorized Signatory


(Dr. Dinesh Kumawat)

OZONE TEST HOUSE
(Chemical & Microbiological Laboratory)
18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)



OZONE TEST HOUSE

NABL Accredited Environmental, Chemical & Biological Testing Laboratory



Report No. :-20250908009

Date:-15/09/2025

TEST REPORT

1. Name of Customer : Greenko MP01 IREP Pvt. Ltd.,Khemla, District-Neemuch, (M.P.)
2. Purchase Order Number : GMP-01/WO/HO/2025-26/020 Dated. 28.07.2025
3. Dicipline & Group : Chemical: Atmospheric Pollution
4. Type of Sample : Ambient Air Quality
5. Name of Location/Sample : Boojh Village gram panchayat
6. Date of sampling : 05/09/2025 to 06/09/2025
7. Sample Identification : AAQM-Bhooj Village-8
8. Ambient weather condition : Temperature- 32.7°C, Humidity- 62 %
9. Method of sampling : IS:5182 & Instrument Manual
10. Sample Received on : 08/09/2025
11. Period of Analysis : 08/09/2025 to 15/09/2025
12. Sample Collection by : Ozone Test House
13. Reference of Sampling Plan : QR-38
14. Sampling Equipement :RDS-OTH/CME/LAB/79, FPS-OTH/CME/LAB/81
15. Sample Condition : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameter	Test Method Reference	Unit	Results	CPCB (Norms)
1	Particulate Matter PM ₁₀	IS 5182 (Part 23):2006	µg/m ³	47.2	100
2	Particulate Matter PM _{2.5}	IS 5182 (Part 24):2019	µg/m ³	24.2	60
3	Sulphur Dioxide as SO ₂	IS 5182 (Part 02):2001	µg/m ³	7.4	80
4	Nitrogen Dioxide as NO ₂	IS 5182 (Part 06):2006	µg/m ³	9.7	80
5	Ammonia as NH ₃	IS 5182 (Part 25):2018	µg/m ³	6.8	400
6	Ozone as O ₃	IS 5182 (Part 9):1974	µg/m ³	5.3	180
7	Lead as Pb	IS 5182 (Part 22):2004	µg/m ³	BDL(<0.1)	1
8	Nickle as Ni	IS 5182 (Part 26):2020	ng/m ³	BDL(<5)	20

Reviewed by & Authorized Signatory

OZONE TEST HOUSE
(Chemical & Microbiological Laboratory)
18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)

(Dr. Dinesh Kumawat)

Registered Address: 18- Meeranagar, Dhikli Road, Pratapnagar, Udaipur - 313001 (Rajasthan)

E-mail: ozonetesthouse@gmail.com, info.ozonetesthouse@gmail.com,

Mob.: +91 7976684545, +91 9929519805

SUBJECT TO TERMS & CONDITIONS OVERLEAF



OZONE TEST HOUSE

ISO 9001: 2015, 45001:2018 Certified Environmental, Chemical & Biological Testing Laboratory

Report No. :-20250908009

Date:-15/09/2025


TEST REPORT

1. Name of Customer : Greenko MP01 IREP Pvt. Ltd., Khemla, District-Neemuch, (M.P.)
2. Purchase Order Number : GMP-01/WO/HO/2025-26/020 Dated. 28.07.2025
3. Discipline & Group : Chemical: Atmospheric Pollution
4. Type of Sample : Ambient Air Quality
5. Name of Location/Sample : Boojh Village gram panchayat
6. Date of sampling : 05/09/2025 to 06/09/2025
7. Sample Identification : AAQM-Bhoj Village-8
8. Ambient weather condition : Temperature- 32.7°C, Humidity- 62 %
9. Method of sampling : IS:5182 & Instrument Manual
10. Sample Received on : 08/09/2025
11. Period of Analysis : 08/09/2025 to 15/09/2025
12. Sample Collection by : Ozone Test House
13. Reference of Sampling Plan : QR-38
14. Sampling Equipement : RDS-OTH/CME/LAB/79, FPS-OTH/CME/LAB/81
15. Sample Condition : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameter	Test Method Reference	Unit	Results	CPCB (Norms)
1	Carbon Monoxide as CO	IS 5182 (Part 10) 2019	mg/m ³	0.4	4
2	Arsenic	IS 2088 :1983	ng/m ³	BDL (<0.01)	6
3	Benzene as C ₆ H ₆	IS:5182 (Part 11)	ng/m ³	BDL (<0.01)	5
4	Benzo Pyrene(BaP)	IS:5182 (Part 12)	ng/m ³	BDL (<0.01)	1

Reviewed by & Authorized Signatory



(Dr. Dinesh Kumawat)

OZONE TEST HOUSE
(Chemical & Microbiological Laboratory)
18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)



OZONE TEST HOUSE

NABL Accredited Environmental, Chemical & Biological Testing Laboratory



Report No. :-20250908010

Date:-15/09/2025

TEST REPORT

1. Name of Customer : Greenko MP01 IREP Pvt. Ltd., Khemla, District-Neemuch, (M.P.)
2. Purchase Order Number : GMP-01/WO/HO/2025-26/020 Dated. 28.07.2025
3. Dicipline & Group : Chemical: Atmospheric Pollution
4. Type of Sample : Ambient Air Quality
5. Name of Location/Sample : Khemla block
6. Date of sampling : 05/09/2025 to 06/09/2025
7. Sample Identification : AAQM-Khemla Block-9
8. Ambient weather condition : Temperature- 33.1°C, Humidity- 66 %
9. Method of sampling : IS:5182 & Instrument Manual
10. Sample Received on : 08/09/2025
11. Period of Analysis : 08/09/2025 to 15/09/2025
12. Sample Collection by : Ozone Test House
13. Reference of Sampling Plan : QR-38
14. Sampling Equipement : RDS-OTH/CME/LAB/82, FPS-OTH/CME/LAB/84
15. Sample Condition : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameter	Test Method Reference	Unit	Results	CPCB (Norms)
1	Particulate Matter PM ₁₀	IS 5182 (Part 23):2006	µg/m ³	78.6	100
2	Particulate Matter PM _{2.5}	IS 5182 (Part 24):2019	µg/m ³	34.3	60
3	Sulphur Dioxide as SO ₂	IS 5182 (Part 02):2001	µg/m ³	11.8	80
4	Nitrogen Dioxide as NO ₂	IS 5182 (Part 06):2006	µg/m ³	15.2	80
5	Ammonia as NH ₃	IS 5182 (Part 25):2018	µg/m ³	8.7	400
6	Ozone as O ₃	IS 5182 (Part 9):1974	µg/m ³	7.9	180
7	Lead as Pb	IS 5182 (Part 22):2004	µg/m ³	BDL(<0.1)	1
8	Nickle as Ni	IS 5182 (Part 26):2020	ng/m ³	BDL(<5)	20

OZONE TEST HOUSE
(Chemical & Microbiological Laboratory)
18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)

Reviewed by & Authorized Signatory

(Dr. Dinesh Kumawat)

Registered Address: 18- Meeranagar, Dhikli Road, Pratapnagar, Udaipur - 313001 (Rajasthan)

E-mail: ozonetesthouse@gmail.com, info.ozonetesthouse@gmail.com,

Mob.: +91 7976684545, +91 9929519805

SUBJECT TO TERMS & CONDITIONS OVERLEAF



OZONE TEST HOUSE

ISO 9001: 2015, 45001:2018 Certified Environmental, Chemical & Biological Testing Laboratory

Report No. :-20250908010

Date:-15/09/2025

TEST REPORT

1. Name of Customer : Greenko MP01 IREP Pvt. Ltd.,Khemla, District-Neemuch, (M.P.)
2. Purchase Order Number : GMP-01/WO/HO/2025-26/020 Dated. 28.07.2025
3. Dicipline & Group : Chemical: Atmospheric Pollution
4. Type of Sample : Ambient Air Quality
5. Name of Location/Sample : Khemla block
6. Date of sampling : 05/09/2025 to 06/09/2025
7. Sample Identification : AAQM-Khemla Block-9
8. Ambient weather condition : Temperature- 33.1°C, Humidity- 66 %
9. Method of sampling : IS:5182 & Instrument Manual
10. Sample Received on : 08/09/2025
11. Period of Analysis : 08/09/2025 to 15/09/2025
12. Sample Collection by : Ozone Test House
13. Reference of Sampling Plan : QR-38
14. Sampling Equipement :RDS-OTH/CME/LAB/82, FPS-OTH/CME/LAB/84
15. Sample Condition : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameter	Test Method Reference	Unit	Results	CPCB (Norms)
1	Carbon Monoxide as CO	IS 5182 (Part 10) 2019	mg/m3	1.3	4
2	Arsenic	IS 2088 :1983	ng/m3	BDL(<0.01)	6
3	Benzene as C ₆ H ₆	IS:5182 (Part 11)	ng/m3	BDL (<0.01)	5
4	Benzo Pyrene(BaP)	IS:5182 (Part 12)	ng/m3	BDL (<0.01)	1

Reviewed by & Authorized Signatory

(Dr. Dinesh Kumawat)

OZONE TEST HOUSE
(Chemical & Microbiological Laboratory)
18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)

Registered Address: 18- Meeranagar, Dhikli Road, Pratapnagar, Udaipur - 313001 (Rajasthan)

E-mail: ozonetesthouse@gmail.com, info.ozonetesthouse@gmail.com

Mob.: +91 7976684545, +91 9929519805

SUBJECT TO TERMS & CONDITIONS OVERLEAF



OZONE TEST HOUSE

NABL Accredited Environmental, Chemical & Biological Testing Laboratory



Report No. :-20250908011

Date:-15/09/2025

TEST REPORT

1. Name of Customer : Greenko MP01 IREP Pvt. Ltd.,Khemla, District-Neemuch, (M.P.)
2. Purchase Order Number : GMP-01/WO/HO/2025-26/020 Dated. 28.07.2025
3. Dicipline & Group : Chemical: Atmospheric Pollution
4. Type of Sample : Ambient Air Quality
5. Name of Location/Sample : Upper reservoir
6. Date of sampling : 05/09/2025 to 06/09/2025
7. Sample Identification : AAQM-Upper reservoir-10
8. Ambient weather condition : Temperature- 33.6°C, Humidity- 70 %
9. Method of sampling : IS:5182 & Instrument Manual
10. Sample Received on : 08/09/2025
11. Period of Analysis : 08/09/2025 to 15/09/2025
12. Sample Collection by : Ozone Test House
13. Reference of Sampling Plan : QR-38
14. Sampling Equipement : RDS-OTH/CME/LAB/85, FPS-OTH/CME/LAB/87
15. Sample Condition : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameter	Test Method Reference	Unit	Results	CPCB (Norms)
1	Particulate Matter PM ₁₀	IS 5182 (Part 23):2006	µg/m ³	80.9	100
2	Particulate Matter PM _{2.5}	IS 5182 (Part 24):2019	µg/m ³	41.8	60
3	Sulphur Dioxide as SO ₂	IS 5182 (Part 02):2001	µg/m ³	11.7	80
4	Nitrogen Dioxide as NO ₂	IS 5182 (Part 06):2006	µg/m ³	13.6	80
5	Ammonia as NH ₃	IS 5182 (Part 25):2018	µg/m ³	8.1	400
6	Ozone as O ₃	IS 5182 (Part 9):1974	µg/m ³	9.2	180
7	Lead as Pb	IS 5182 (Part 22):2004	µg/m ³	BDL(<0.1)	1
8	Nickle as Ni	IS 5182 (Part 26):2020	ng/m ³	BDL(<5)	20

OZONE TEST HOUSE
(Chemical & Microbiological Laboratory)
18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)

Reviewed by & Authorized Signatory

(Dr. Dinesh Kumawat)

Registered Address: 18- Meeranagar, Dhikli Road, Pratapnagar, Udaipur - 313001 (Rajasthan)

E-mail: ozonetesthouse@gmail.com, info.ozonetesthouse@gmail.com,

Mob.: +91 7976684545, +91 9929519805

SUBJECT TO TERMS & CONDITIONS OVERLEAF



OZONE TEST HOUSE

ISO 9001: 2015, 45001:2018 Certified Environmental, Chemical & Biological Testing Laboratory

Report No. :-20250908011

Date:-15/09/2025


TEST REPORT

1. Name of Customer : Greenko MP01 IREP Pvt. Ltd.,Khemla, District-Neemuch, (M.P.)
2. Purchase Order Number : GMP-01/WO/HO/2025-26/020 Dated. 28.07.2025
3. Dicipline & Group : Chemical: Atmospheric Pollution
4. Type of Sample : Ambient Air Quality
5. Name of Location/Sample : Upper reservoir
6. Date of sampling : 05/09/2025 to 06/09/2025
7. Sample Identification : AAQM-Upper reservoir-10
8. Ambient weather condition : Temperature- 33.6°C, Humidity- 70 %
9. Method of sampling : IS:5182 & Instrument Manual
10. Sample Received on : 08/09/2025
11. Period of Analysis : 08/09/2025 to 15/09/2025
12. Sample Collection by : Ozone Test House
13. Reference of Sampling Plan : QR-38
14. Sampling Equipement :RDS-OTH/CME/LAB/85, FPS-OTH/CME/LAB/87
15. Sample Condition : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameter	Test Method Reference	Unit	Results	CPCB (Norms)
1	Carbon Monoxide as CO	IS 5182 (Part 10) 2019	mg/m3	1.6	4
2	Arsenic	IS 2088 :1983	ng/m3	BDL(<0.01)	6
3	Benzene as C ₆ H ₆	IS:5182 (Part 11)	ng/m3	BDL (<0.01)	5
4	Benzo Pyrene(BaP)	IS:5182 (Part 12)	ng/m3	BDL (<0.01)	1

Reviewed by & Authorized Signatory


(Dr. Dinesh Kumawat)

OZONE TEST HOUSE
(Chemical & Microbiological Laboratory)
18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)

Registered Address: 18- Meeranagar, Dhikli Road, Pratapnagar, Udaipur - 313001 (Rajasthan)

E-mail: ozonetesthouse@gmail.com, info.ozonetesthouse@gmail.com

Mob.: +91 7976684545, +91 9929519805

SUBJECT TO TERMS & CONDITIONS OVERLEAF



OZONE TEST HOUSE

NABL Accredited Environmental, Chemical & Biological Testing Laboratory



Report No. :-20250908012

Date:-15/09/2025

TEST REPORT

1. Name of Customer : Greenko MP01 IREP Pvt. Ltd.,Khemla, District-Neemuch, (M.P.)
2. Purchase Order Number : GMP-01/WO/HO/2025-26/020 Dated. 28.07.2025
3. Dicipline & Group : Chemical: Atmospheric Pollution
4. Type of Sample : Ambient Air Quality
5. Name of Location/Sample : Power House
6. Date of sampling : 05/09/2025 to 06/09/2025
7. Sample Identification : AAQM-Power House-11
8. Ambient weather condition : Temperature- 33.8°C, Humidity- 66 %
9. Method of sampling : IS:5182 & Instrument Manual
10. Sample Received on : 08/09/2025
11. Period of Analysis : 08/09/2025 to 15/09/2025
12. Sample Collection by : Ozone Test House
13. Reference of Sampling Plan : QR-38
14. Sampling Equipement : RDS-OTH/CME/LAB/88, FPS-OTH/CME/LAB/90
15. Sample Condition : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameter	Test Method Reference	Unit	Results	CPCB (Norms)
1	Particulate Matter PM ₁₀	IS 5182 (Part 23):2006	µg/m ³	80.2	100
2	Particulate Matter PM _{2.5}	IS 5182 (Part 24):2019	µg/m ³	42.1	60
3	Sulphur Dioxide as SO ₂	IS 5182 (Part 02):2001	µg/m ³	14.2	80
4	Nitrogen Dioxide as NO ₂	IS 5182 (Part 06):2006	µg/m ³	17.3	80
5	Ammonia as NH ₃	IS 5182 (Part 25):2018	µg/m ³	9.6	400
6	Ozone as O ₃	IS 5182 (Part 9):1974	µg/m ³	8.1	180
7	Lead as Pb	IS 5182 (Part 22):2004	µg/m ³	BDL(<0.1)	1
8	Nickle as Ni	IS 5182 (Part 26):2020	ng/m ³	BDL(<5)	20

OZONE TEST HOUSE
(Chemical & Microbiological Laboratory)
18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)

Reviewed by & Authorized Signatory

(Dr. Dinesh Kumawat)

Registered Address: 18- Meeranagar, Dhikli Road, Pratapnagar, Udaipur - 313001 (Rajasthan)

E-mail: ozonetesthouse@gmail.com, info.ozonetesthouse@gmail.com,

Mob.: +91 7976684545, +91 9929519805

SUBJECT TO TERMS & CONDITIONS OVERLEAF



OZONE TEST HOUSE

ISO 9001: 2015, 45001:2018 Certified Environmental, Chemical & Biological Testing Laboratory

Report No. :-20250908012

Date:-15/09/2025


TEST REPORT

1. Name of Customer : Greenko MP01 IREP Pvt. Ltd.,Khemla, District-Neemuch, (M.P.)
2. Purchase Order Number : GMP-01/WO/HO/2025-26/020 Dated. 28.07.2025
3. Discipline & Group : Chemical: Atmospheric Pollution
4. Type of Sample : Ambient Air Quality
5. Name of Location/Sample : Power House
6. Date of sampling : 05/09/2025 to 06/09/2025
7. Sample Identification : AAQM-Power House-11
8. Ambient weather condition : Temperature- 33.8°C, Humidity- 66 %
9. Method of sampling : IS:5182 & Instrument Manual
10. Sample Received on : 08/09/2025
11. Period of Analysis : 08/09/2025 to 15/09/2025
12. Sample Collection by : Ozone Test House
13. Reference of Sampling Plan : QR-38
14. Sampling Equipement :RDS-OTH/CME/LAB/88, FPS-OTH/CME/LAB/90
15. Sample Condition : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameter	Test Method Reference	Unit	Results	CPCB (Norms)
1	Carbon Monoxide as CO	IS 5182 (Part 10) 2019	mg/m3	1.4	4
2	Arsenic	IS 2088 :1983	ng/m3	BDL(<0.01)	6
3	Benzene as C ₆ H ₆	IS:5182 (Part 11)	ng/m3	BDL (<0.01)	5
4	Benzo Pyrene(BaP)	IS:5182 (Part 12)	ng/m3	BDL (<0.01)	1

Reviewed by & Authorized Signatory


(Dr. Dinesh Kumawat)

OZONE TEST HOUSE
(Chemical & Microbiological Laboratory)
18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)

Registered Address: 18- Meeranagar, Dhikli Road, Pratapnagar, Udaipur - 313001 (Rajasthan)

E-mail: ozonetesthouse@gmail.com, info.ozonetesthouse@gmail.com

Mob.: +91 7976684545, +91 9929519805

SUBJECT TO TERMS & CONDITIONS OVERLEAF



OZONE TEST HOUSE

NABL Accredited Environmental, Chemical & Biological Testing Laboratory



Report No. :-20250908013

Date:-15/09/2025

TEST REPORT


1. Name of Customer : Greenko MP01 IREP Pvt. Ltd.,Khemla, District-Neemuch, (M.P.)
2. Purchase Order Number : GMP-01/WO/HO/2025-26/020 Dated. 28.07.2025
3. Dicipline & Group : Chemical: Atmospheric Pollution
4. Type of Sample : Ambient Air Quality
5. Name of Location/Sample : Salarmala Village
6. Date of sampling : 05/09/2025 to 06/09/2025
7. Sample Identification : AAQM-Salarmala Village-12
8. Ambient weather condition : Temperature- 34.6°C, Humidity- 69 %
9. Method of sampling : IS:5182 & Instrument Manual
10. Sample Received on : 08/09/2025
11. Period of Analysis : 08/09/2025 to 15/09/2025
12. Sample Collection by : Ozone Test House
13. Reference of Sampling Plan : QR-38
14. Sampling Equipement : RDS-OTH/CME/LAB/91, FPS-OTH/CME/LAB/93
15. Sample Condition : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameter	Test Method Reference	Unit	Results	CPCB (Norms)
1	Particulate Matter PM ₁₀	IS 5182 (Part 23):2006	µg/m ³	51.2	100
2	Particulate Matter PM _{2.5}	IS 5182 (Part 24):2019	µg/m ³	26.5	60
3	Sulphur Dioxide as SO ₂	IS 5182 (Part 02):2001	µg/m ³	9.2	80
4	Nitrogen Dioxide as NO ₂	IS 5182 (Part 06):2006	µg/m ³	11.4	80
5	Ammonia as NH ₃	IS 5182 (Part 25):2018	µg/m ³	5.3	400
6	Ozone as O ₃	IS 5182 (Part 9):1974	µg/m ³	6.3	180
7	Lead as Pb	IS 5182 (Part 22):2004	µg/m ³	BDL(<0.1)	1
8	Nickle as Ni	IS 5182 (Part 26):2020	ng/m ³	BDL(<5)	20

OZONE TEST HOUSE
(Chemical & Microbiological Laboratory)
18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)

Reviewed by & Authorized Signatory


(Dr. Dinesh Kumawat)

Registered Address: 18- Meeranagar, Dhikli Road, Pratapnagar, Udaipur - 313001 (Rajasthan)

E-mail: ozonetesthouse@gmail.com, info.ozonetesthouse@gmail.com,

Mob.: +91 7976684545, +91 9929519805

SUBJECT TO TERMS & CONDITIONS OVERLEAF



OZONE TEST HOUSE

ISO 9001: 2015, 45001:2018 Certified Environmental, Chemical & Biological Testing Laboratory

Report No. :-20250908013

Date:-15/09/2025

TEST REPORT

1. Name of Customer : Greenko MP01 IREP Pvt. Ltd., Khemla, District-Neemuch, (M.P.)
2. Purchase Order Number : GMP-01/WO/HO/2025-26/020 Dated. 28.07.2025
3. Discipline & Group : Chemical: Atmospheric Pollution
4. Type of Sample : Ambient Air Quality
5. Name of Location/Sample : Salarmala Village
6. Date of sampling : 05/09/2025 to 06/09/2025
7. Sample Identification : AAQM-Salarmala Village-12
8. Ambient weather condition : Temperature- 34.6°C, Humidity- 69 %
9. Method of sampling : IS:5182 & Instrument Manual
10. Sample Received on : 08/09/2025
11. Period of Analysis : 08/09/2025 to 15/09/2025
12. Sample Collection by : Ozone Test House
13. Reference of Sampling Plan : QR-38
14. Sampling Equipement : RDS-OTH/CME/LAB/91, FPS-OTH/CME/LAB/93
15. Sample Condition : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameter	Test Method Reference	Unit	Results	CPCB (Norms)
1	Carbon Monoxide as CO	IS 5182 (Part 10) 2019	mg/m3	0.6	4
2	Arsenic	IS 2088 :1983	ng/m3	BDL(<0.01)	6
3	Benzene as C ₆ H ₆	IS:5182 (Part 11)	ng/m3	BDL (<0.01)	5
4	Benzo Pyrene(BaP)	IS:5182 (Part 12)	ng/m3	BDL (<0.01)	1

Reviewed by & Authorized Signatory

(Dr. Dinesh Kumawat)

OZONE TEST HOUSE
(Chemical & Microbiological Laboratory)
18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)

Registered Address: 18- Meeranagar, Dhikli Road, Pratapnagar, Udaipur - 313001 (Rajasthan)

E-mail: ozonetesthouse@gmail.com, info.ozonetesthouse@gmail.com

Mob.: +91 7976684545, +91 9929519805

SUBJECT TO TERMS & CONDITIONS OVERLEAF



OZONE TEST HOUSE

NABL Accredited Environmental, Chemical & Biological Testing Laboratory



Report No. 20250925001

Date: - 30.09.2025

TEST REPORT

- Name of Customer** : Greenko MP01 IREP Pvt. Ltd., Khemla, District-Neemuch, M.P.
- Purchase Order Number** : GMP-01/WO/HO/2025-26/020 Dated 28.07.2025
- Type of Sample** : Ground Water
- Name of Location/Sample** : GW-4 (Khemla Block)
- Date of sampling** : 24.09.2025
- Ambient weather condition** : Temperature: 31.6°C Humidity: 70%
- Method of sampling** : IS 17614 (Part 1):2021
- Sample Received on** : 25.09.2025
- Period of Analysis** : 25.09.2025 to 30.09.2025
- Sample Collection by** : Ozone Test House
- Sample Condition** : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameters	Test Method Reference	Unit	Results
1.	Temperature	IS 3025 (Part 9):2023	°C	24.5
2.	pH (at 27°C)	IS 3025 (Part 11):2022	-	5.9
3.	Electrical Conductivity(at 25°C)	IS 3025(Part 14):2023	µS/cm	650
4.	Total Dissolved Solids	IS 3025 (Part 16):2023	mg/L	424
5.	Turbidity	IS 3025 (Part 10):2023	NTU	BDL (<0.1)
6.	Total Suspended Solids (TSS)	IS 3025 (Part 17):2022	mg/L	BDL (<2)
7.	Alkalinity	IS 3025 (Part 32):1988	mg/L	61.6
8.	Total hardness as CaCO ₃	IS 3025 (Part 23):2023	mg/L	180
9.	Sodium as Na	IS 3025 (Part 21):2009	mg/L	18.67
10.	Potassium	IS 3025 (Part 40):2024	mg/L	1.84
11.	Calcium as Ca ²⁺	IS 3025 (Part 46):2023	mg/L	40
12.	Magnesium as Mg ²⁺	IS 3025 (Part 24/sec-1):2022	mg/L	19.2
13.	Chloride as Cl	IS 3025 (Part 34/sec-1):2023	mg/L	37.44
14.	Sulphate as SO ₄	IS 3025 (Part 45):2024	mg/L	64.89
15.	Nitrate as NO ₃	IS 3025(Part 45):2024	mg/L	36.64
16.	Sodium Adsorption Ratio (SAR)	IS 11624:2019	mg/L	0.61
17.	Fluoride as F	IS 3025 (Part 60/sec-1):2023	mg/L	0.1
18.	Biochemical Oxygen Demand	IS 3025(Part 44):2023	mg/L	BDL(<1)
19.	Chemical Oxygen Demand (COD)	IS 3025(Part 58):2023	mg/L	BDL(<2)
20.	Silica (as SiO ₂)	IS 3025(Part 35):2024	mg/L	1.55
21.	Iron as Fe	IS 3025(Part 53):2024	mg/L	0.29
22.	Phenolic Compounds as C ₆ H ₅ OH	IS 3025 (Part 43/sec-1):2022	mg/L	BDL (<0.001)
23.	Oil & Grease	IS 3025 (Part 39):2021	mg/L	BDL (<0.2)
24.	Cadmium as Cd	IS 3025 (Part 41):2023	mg/L	BDL (<0.003)
25.	Copper as Cu	IS 3025 (Part 42):2024	mg/L	BDL (<0.04)
26.	Zinc as Zn	IS 3025 (Part 49):2024	mg/L	1.12
27.	Total Chromium as Cr	IS 3025 (Part 52):2003	mg/L	BDL (<0.01)
28.	Chromium Hexavalent as Cr+6	IS 3025 (Part 52):2003	mg/L	BDL (<0.03)
29.	Manganese as Mn	IS 3025 (Part 59):2023	mg/L	BDL (<0.1)
30.	Lead as Pb	IS 3025 (Part 47):2024	mg/L	BDL (<0.01)
31.	Phosphates(PO ₄)	IS 3025 (Part 31):1988	mg/L	BDL (<0.01)
32.	Total Coliform	IS 1622:1981	MPN/100ml	<2

Reviewed by & Authorized Signatory

(Dr. Dinesh Kr. Kumawat)

----- END OF THE REPORT -----

Registered Address: 18- Meeranagar, Dhikali Road, Pratapgarh, Dist. Pratapgarh, Jharkhand - 824101 (Rajasthan)

E-mail: ozonetesthouse@gmail.com, info.ozonetesthouse@gmail.com,

Mob: 91 9929519805

SUBJECT TO TERMS & CONDITIONS OVERLEAF



OZONE TEST HOUSE

NABL Accredited Environmental, Chemical & Biological Testing Laboratory



Report No. 20250925002

Date: - 30.09.2025

TEST REPORT

- Name of Customer** : Greenko MP01 IREP Pvt. Ltd., Khemla, District-Neemuch, M.P.
- Purchase Order Number** : GMP-01/WO/HO/2025-26/020 Dated 28.07.2025
- Type of Sample** : Ground Water
- Name of Location/Sample** : GW-3 (L&T Camp Area)
- Date of sampling** : 24.09.2025
- Ambient weather condition** : Temperature: 31.8°C Humidity: 71%
- Method of sampling** : IS 17614 (Part 1):2021
- Sample Received on** : 25.09.2025
- Period of Analysis** : 25.09.2025 to 30.09.2025
- Sample Collection by** : Ozone Test House
- Sample Condition** : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameters	Test Method Reference	Unit	Results
1.	Temperature	IS 3025 (Part 9):2023	°C	23.9
2.	pH (at 27°C)	IS 3025 (Part 11):2022	-	6.5
3.	Electrical Conductivity(at 25°C)	IS 3025(Part 14):2023	µS/cm	500
4.	Total Dissolved Solids	IS 3025 (Part 16):2023	mg/L	330
5.	Turbidity	IS 3025 (Part 10):2023	NTU	BDL (<0.1)
6.	Total Suspended Solids (TSS)	IS 3025 (Part 17):2022	mg/L	BDL (<2)
7.	Alkalinity	IS 3025 (Part 32):1988	mg/L	162.8
8.	Total hardness as CaCO ₃	IS 3025 (Part 23):2023	mg/L	216
9.	Sodium as Na	IS 3025 (Part 21):2009	mg/L	16.66
10.	Potassium	IS 3025 (Part 40):2024	mg/L	0.65
11.	Calcium as Ca ²⁺	IS 3025 (Part 46):2023	mg/L	65.6
12.	Magnesium as Mg ²⁺	IS 3025 (Part 24/sec-1):2022	mg/L	12.48
13.	Chloride as Cl	IS 3025 (Part 34/sec-1):2023	mg/L	23.65
14.	Sulphate as SO ₄	IS 3025 (Part 45):2024	mg/L	23.99
15.	Nitrate as NO ₃	IS 3025(Part 45):2024	mg/L	39.94
16.	Sodium Adsorption Ratio (SAR)	IS 11624:2019	mg/L	0.49
17.	Fluoride as F	IS 3025 (Part 60/sec-1):2023	mg/L	0.1
18.	Biochemical Oxygen Demand	IS 3025(Part 44):2023	mg/L	BDL(<1)
19.	Chemical Oxygen Demand (COD)	IS 3025(Part 58):2023	mg/L	BDL(<2)
20.	Silica (as SiO ₂)	IS 3025(Part 35):2024	mg/L	1.3
21.	Iron as Fe	IS 3025(Part 53):2024	mg/L	0.15
22.	Phenolic Compounds as C ₆ H ₅ OH	IS 3025 (Part 43/sec-1):2022	mg/L	BDL (<0.001)
23.	Oil & Grease	IS 3025 (Part 39):2021	mg/L	BDL (<0.2)
24.	Cadmium as Cd	IS 3025 (Part 41):2023	mg/L	BDL (<0.003)
25.	Copper as Cu	IS 3025 (Part 42):2024	mg/L	BDL (<0.04)
26.	Zinc as Zn	IS 3025 (Part 49):2024	mg/L	1.6
27.	Total Chromium as Cr	IS 3025 (Part 52):2003	mg/L	BDL (<0.01)
28.	Chromium Hexavalent as Cr+6	IS 3025 (Part 52):2003	mg/L	BDL (<0.03)
29.	Manganese as Mn	IS 3025 (Part 59):2023	mg/L	BDL (<0.1)
30.	Lead as Pb	IS 3025 (Part 47):2024	mg/L	BDL (<0.01)
31.	Phosphates(PO ₄)	IS 3025 (Part 31):1988	mg/L	BDL (<0.01)
32.	Total Coliform	IS 1622:1981	MPN/100ml	<2

Reviewed by & Authorized Signatory

(Dr. Dinesh Kr. Kumawat)

-----END OF THE REPORT-----

OZONE TEST HOUSE

Registered Address: 18- Meeranagar, Dhikali Road, Pratan Nagar, Udaipur-313001 (Rajasthan)

E-mail: ozonetesthouse@gmail.com, info.ozonetesthouse@gmail.com,

Mob: 91 7970684545, 91 9929519805

SUBJECT TO TERMS & CONDITIONS OVERLEAF



OZONE TEST HOUSE

NABL Accredited Environmental, Chemical & Biological Testing Laboratory



Report No. 20250925003

Date: - 30.09.2025

TEST REPORT

- Name of Customer** : Greenko MP01 IREP Pvt. Ltd., Khemla, District- Neemuch, M.P.
- Purchase Order Number** : GMP-01/WO/HO/2025-26/020 Dated 28.07.2025
- Type of Sample** : Ground Water
- Name of Location/Sample** : GW-1 (Camp office)
- Date of sampling** : 24.09.2025
- Ambient weather condition** : Temperature: 31.9°C Humidity: 72%
- Method of sampling** : IS 17614 (Part 1):2021
- Sample Received on** : 25.09.2025
- Period of Analysis** : 25.09.2025 to 30.08.2025
- Sample Collection by** : Ozone Test House
- Sample Condition** : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameters	Test Method Reference	Unit	Results
1.	Temperature	IS 3025 (Part 9):2023	°C	24.4
2.	pH (at 27°C)	IS 3025 (Part 11):2022	-	6.6
3.	Electrical Conductivity(at 25°C)	IS 3025(Part 14):2023	µS/cm	810
4.	Total Dissolved Solids	IS 3025 (Part 16):2023	mg/L	530
5.	Turbidity	IS 3025 (Part 10):2023	NTU	BDL (<0.1)
6.	Total Suspended Solids (TSS)	IS 3025 (Part 17):2022	mg/L	BDL (<2)
7.	Alkalinity	IS 3025 (Part 32):1988	mg/L	246.4
8.	Total hardness as CaCO ₃	IS 3025 (Part 23):2023	mg/L	280
9.	Sodium as Na	IS 3025 (Part 21):2009	mg/L	42.93
10.	Potassium	IS 3025 (Part 40):2024	mg/L	0.67
11.	Calcium as Ca ²⁺	IS 3025 (Part 46):2023	mg/L	68.8
12.	Magnesium as Mg ²⁺	IS 3025 (Part 24/sec-1):2022	mg/L	25.92
13.	Chloride as Cl	IS 3025 (Part 34/sec-1):2023	mg/L	35.47
14.	Sulphate as SO ₄	IS 3025 (Part 45):2024	mg/L	38.27
15.	Nitrate as NO ₃	IS 3025(Part 45):2024	mg/L	42.3
16.	Sodium Adsorption Ratio (SAR)	IS 11624:2019	mg/L	1.12
17.	Fluoride as F	IS 3025 (Part 60/sec-1):2023	mg/L	0.2
18.	Biochemical Oxygen Demand	IS 3025(Part 44):2023	mg/L	BDL(<1)
19.	Chemical Oxygen Demand (COD)	IS 3025(Part 58):2023	mg/L	BDL(<2)
20.	Silica (as SiO ₂)	IS 3025(Part 35):2024	mg/L	1.44
21.	Iron as Fe	IS 3025(Part 53):2024	mg/L	0.3
22.	Phenolic Compounds as C ₆ H ₅ OH	IS 3025 (Part 43/sec-1):2022	mg/L	BDL (<0.001)
23.	Oil & Grease	IS 3025 (Part 39):2021	mg/L	BDL (<0.2)
24.	Cadmium as Cd	IS 3025 (Part 41):2023	mg/L	BDL (<0.003)
25.	Copper as Cu	IS 3025 (Part 42):2024	mg/L	BDL (<0.04)
26.	Zinc as Zn	IS 3025 (Part 49):2024	mg/L	0.9
27.	Total Chromium as Cr	IS 3025 (Part 52):2003	mg/L	BDL (<0.01)
28.	Chromium Hexavalent as Cr+6	IS 3025 (Part 52):2003	mg/L	BDL (<0.03)
29.	Manganese as Mn	IS 3025 (Part 59):2023	mg/L	BDL (<0.1)
30.	Lead as Pb	IS 3025 (Part 47):2024	mg/L	BDL (<0.01)
31.	Phosphates(PO ₄)	IS 3025 (Part 31):1988	mg/L	BDL (<0.01)
32.	Total Coliform	IS 1622:1981	MPN/100ml	<2

Reviewed by & Authorized Signatory

OZONE TEST HOUSE

(Chemical & Microbiological Laboratory)

18, Meera Nagar, Dhikali Road,

Pratap Nagar, UDAIPUR (Raj.)

Registered Address: 18- Meeranagar, Dhikli Road, Pratapnagar, Udaipur - 313001 (Rajasthan)

E-mail: ozonetesthouse@gmail.com, info.ozonetesthouse@gmail.com,

Mob.: +91 7976684545, +91 9929519805

SUBJECT TO TERMS & CONDITIONS OVERLEAF



OZONE TEST HOUSE

NABL Accredited Environmental, Chemical & Biological Testing Laboratory



Report No. 20250925004

Date: - 30.09.2025

TEST REPORT

1. Name of Customer : Greenko MP01 IREP Pvt. Ltd., Khemla, District-Neemuch, M.P.
2. Purchase Order Number : GMP-01/WO/HO/2025-26/020 Dated 28.07.2025
3. Type of Sample : Surface Water
4. Name of Location/Sample : SW-2 (Gandhi Sagar Back Reservoir)
5. Date of sampling : 24.09.2025
6. Ambient weather condition : Temperature: 32.7°C Humidity: 75%
7. Method of sampling : IS 17614 (Part 1):2021
8. Sample Received on : 25.09.2025
9. Period of Analysis : 25.09.2025 to 30.09.2025
10. Sample Collection by : Ozone Test House
11. Sample Condition : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameters	Test Method Reference	Unit	Results
1.	Temperature	IS 3025 (Part 9):2023	°C	23.6
2.	pH (at 27°C)	IS 3025 (Part 11):2022	-	7.25
3.	Electrical Conductivity(at 25°C)	IS 3025(Part 14):2023	µS/cm	450
4.	Total Dissolved Solids	IS 3025 (Part 16):2023	mg/L	295
5.	Turbidity	IS 3025 (Part 10):2023	NTU	BDL (<0.1)
6.	Total Suspended Solids (TSS)	IS 3025 (Part 17):2022	mg/L	BDL (<2)
7.	Alkalinity	IS 3025 (Part 32):1988	mg/L	105.6
8.	Total hardness as CaCO ₃	IS 3025 (Part 23):2023	mg/L	170
9.	Sodium as Na	IS 3025 (Part 21):2009	mg/L	10.78
10.	Potassium	IS 3025 (Part 40):2024	mg/L	2.3
11.	Calcium as Ca ²⁺	IS 3025 (Part 46):2023	mg/L	38.4
12.	Magnesium as Mg ²⁺	IS 3025 (Part 24/sec-1):2022	mg/L	17.76
13.	Chloride as Cl	IS 3025 (Part 34/sec-1):2023	mg/L	39.42
14.	Sulphate as SO ₄	IS 3025 (Part 45):2024	mg/L	26.69
15.	Nitrate as NO ₃	IS 3025(Part 45):2024	mg/L	1.63
16.	Sodium Adsorption Ratio (SAR)	IS 11624:2019	mg/L	0.36
17.	Fluoride as F	IS 3025 (Part 60/sec-1):2023	mg/L	0.1
18.	Biochemical Oxygen Demand	IS 3025(Part 44):2023	mg/L	BDL (<1)
19.	Chemical Oxygen Demand (COD)	IS 3025(Part 58):2023	mg/L	BDL (<2)
20.	Silica (as SiO ₂)	IS 3025(Part 35):2024	mg/L	2.3
21.	Iron as Fe	IS 3025(Part 53):2024	mg/L	BDL (<0.1)
22.	Phenolic Compounds as C ₆ H ₅ OH	IS 3025 (Part 43/sec-1):2022	mg/L	BDL (<0.001)
23.	Oil & Grease	IS 3025 (Part 39):2021	mg/L	BDL (<0.2)
24.	Cadmium as Cd	IS 3025 (Part 41):2023	mg/L	BDL (<0.003)
25.	Copper as Cu	IS 3025 (Part 42):2024	mg/L	BDL (<0.04)
26.	Zinc as Zn	IS 3025 (Part 49):2024	mg/L	BDL (<1))
27.	Total Chromium as Cr	IS 3025 (Part 52):2003	mg/L	BDL (<0.01)
28.	Chromium Hexavalent as Cr+6	IS 3025 (Part 52):2003	mg/L	BDL (<0.03)
29.	Manganese as Mn	IS 3025 (Part 59):2023	mg/L	BDL (<0.1)
30.	Lead as Pb	IS 3025 (Part 47):2024	mg/L	BDL (<0.01)
31.	Phosphates(PO ₄)	IS 3025 (Part 31):1988	mg/L	BDL (<0.01)
32.	Total Coliform	IS 1622:1981	MPN/100ml	<1500

Reviewed by & Authorized Signatory

(Dr. Dinesh Kr. Kumawat)

OZONE TEST HOUSE
Chemical & Microbiological Laboratory
8, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)

Registered Address: 18- Meeranagar, Dhikli Road, Pratapnagar, Udaipur - 313001 (Rajasthan)

E-mail: ozonetesthouse@gmail.com, info.ozonetesthouse@gmail.com,

Mob.: +91 7976684545, +91 9929519805

SUBJECT TO TERMS & CONDITIONS OVERLEAF



OZONE TEST HOUSE

NABL Accredited Environmental, Chemical & Biological Testing Laboratory



Report No. 20250925005

Date: - 30.09.2025

TEST REPORT

- Name of Customer** : Greenko MP01 IREP Pvt. Ltd., Khemla, District-Neemuch, M.P.
- Purchase Order Number** : GMP-01/WO/HO/2025-26/020 Dated 28.07.2025
- Type of Sample** : Surface Water
- Name of Location/Sample** : SW-1 (Besala Talab)
- Date of sampling** : 24.09.2025
- Ambient weather condition** : Temperature: 30.6°C Humidity: 68%
- Method of sampling** : IS 17614 (Part 1):2021
- Sample Received on** : 25.09.2025
- Period of Analysis** : 25.09.2025 to 30.09.2025
- Sample Collection by** : Ozone Test House
- Sample Condition** : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameters	Test Method Reference	Unit	Results
1.	Temperature	IS 3025 (Part 9):2023	°C	23.8
2.	pH (at 27°C)	IS 3025 (Part 11):2022	-	6.62
3.	Electrical Conductivity(at 25°C)	IS 3025(Part 14):2023	µS/cm	164
4.	Total Dissolved Solids	IS 3025 (Part 16):2023	mg/L	108
5.	Turbidity	IS 3025 (Part 10):2023	NTU	BDL (<0.1)
6.	Total Suspended Solids (TSS)	IS 3025 (Part 17):2022	mg/L	BDL (<2)
7.	Alkalinity	IS 3025 (Part 32):1988	mg/L	52.8
8.	Total hardness as CaCO ₃	IS 3025 (Part 23):2023	mg/L	44
9.	Sodium as Na	IS 3025 (Part 21):2009	mg/L	11.01
10.	Potassium	IS 3025 (Part 40):2024	mg/L	0.99
11.	Calcium as Ca ²⁺	IS 3025 (Part 46):2023	mg/L	12.8
12.	Magnesium as Mg ²⁺	IS 3025 (Part 24/sec-1):2022	mg/L	2.88
13.	Chloride as Cl	IS 3025 (Part 34/sec-1):2023	mg/L	3.94
14.	Sulphate as SO ₄	IS 3025 (Part 45):2024	mg/L	6.034
15.	Nitrate as NO ₃	IS 3025(Part 45):2024	mg/L	BDL (<0.1)
16.	Sodium Adsorption Ratio (SAR)	IS 11624:2019	mg/L	0.72
17.	Fluoride as F	IS 3025 (Part 60/sec-1):2023	mg/L	BDL (<0.1)
18.	Biochemical Oxygen Demand	IS 3025(Part 44):2023	mg/L	BDL(<1)
19.	Chemical Oxygen Demand (COD)	IS 3025(Part 58):2023	mg/L	BDL(<2)
20.	Silica (as SiO ₂)	IS 3025(Part 35):2024	mg/L	1.80
21.	Iron as Fe	IS 3025(Part 53):2024	mg/L	BDL (<0.1)
22.	Phenolic Compounds as C ₆ H ₅ OH	IS 3025 (Part 43/sec-1):2022	mg/L	BDL (<0.001)
23.	Oil & Grease	IS 3025 (Part 39):2021	mg/L	BDL (<0.2)
24.	Cadmium as Cd	IS 3025 (Part 41):2023	mg/L	BDL (<0.003)
25.	Copper as Cu	IS 3025 (Part 42):2024	mg/L	BDL (<0.04)
26.	Zinc as Zn	IS 3025 (Part 49):2024	mg/L	BDL (<1)
27.	Total Chromium as Cr	IS 3025 (Part 52):2003	mg/L	BDL (<0.01)
28.	Chromium Hexavalent as Cr+6	IS 3025 (Part 52):2003	mg/L	BDL (<0.03)
29.	Manganese as Mn	IS 3025 (Part 59):2023	mg/L	BDL (<0.1)
30.	Lead as Pb	IS 3025 (Part 47):2024	mg/L	BDL (<0.01)
31.	Phosphates(PO ₄)	IS 3025 (Part 31):1988	mg/L	BDL (<0.01)
32.	Total Coliform	IS 1622:1981	MPN/100ml	<1600

Reviewed by & Authorized Signatory

(Dr. Dinesh Kr. Kumawat)

OZONE TEST HOUSE

(Chemical & Microbiological Laboratory)

18, Meera Nagar, Dhikali Road,

Pratap Nagar, UDAIPUR (Raj.)

Registered Address: 18- Meeranagar, Dhikli Road, Pratapnagar, Udaipur - 313001 (Rajasthan)

E-mail: ozonetesthouse@gmail.com, info.ozonetesthouse@gmail.com,

Mob.: +91 7976684545, +91 9929519805

SUBJECT TO TERMS & CONDITIONS OVERLEAF



OZONE TEST HOUSE

NABL Accredited Environmental, Chemical & Biological Testing Laboratory



Report No. 20250925006

Date: - 30.09.2025

TEST REPORT

- Name of Customer** : Greenko MP01 IREP Pvt. Ltd., Khemla, District-Neemuch, M.P.
- Purchase Order Number** : GMP-01/WO/HO/2025-26/020 Dated 28.07.2025
- Type of Sample** : Drinking Water
- Name of Location/Sample** : RO Outlet (Greenko)
- Date of sampling** : 24.09.2025
- Ambient weather condition** : Temperature: 31.8°C Humidity: 69%
- Method of sampling** : IS 17614 (Part 1):2021
- Sample Received on** : 25.09.2025
- Period of Analysis** : 25.09.2025 to 30.09.2025
- Sample Collection by** : Ozone Test House
- Sample Condition** : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameters	Test Method Reference	Unit	Results	Limits :- IS-10500:2012	
					Acceptable	Permissible
1.	Temperature	IS 3025 (Part 9):2023	°C	23.4	-	-
2.	pH (at 27°C)	IS 3025 (Part 11):2022	-	6.6	6.5 to 8.5	No Relaxation
3.	Electrical Conductivity(at 25°C)	IS 3025(Part 14):2023	µS/c	270	-	-
4.	Total Dissolved Solids	IS 3025 (Part 16):2023	mg/L	180	500	2000
5.	Turbidity	IS 3025 (Part 10):2023	NTU	BDL (<0.1)	1	5
6.	Total Suspended Solids (TSS)	IS 3025 (Part 17):2022	mg/L	BDL (<2)	-	-
7.	Alkalinity	IS 3025 (Part 32):1988	mg/L	88	200	600
8.	Total hardness as CaCO ₃	IS 3025 (Part 23):2023	mg/L	106	200	600
9.	Sodium as Na	IS 3025 (Part 21):2009	mg/L	12	-	-
10.	Potassium	IS 3025 (Part 40):2024	mg/L	0.32	-	-
11.	Calcium as Ca ²⁺	IS 3025 (Part 46):2023	mg/L	32	75	200
12.	Magnesium as Mg ²⁺	IS 3025 (Part 24/sec-1):2022	mg/L	6.24	30	100
13.	Chloride as Cl	IS 3025 (Part 34/sec-1):2023	mg/L	13.79	250	1000
14.	Sulphate as SO ₄	IS 3025 (Part 45):2024	mg/L	10.78	200	400
15.	Nitrate as NO ₃	IS 3025(Part 45):2024	mg/L	20.48	45	No Relaxation
16.	Sodium Adsorption Ratio (SAR)	IS 11624:2019	mg/L	0.51	-	-
17.	Fluoride as F	IS 3025 (Part 60/sec-1):2023	mg/L	BDL (<0.1)	1	1.5
18.	Biochemical Oxygen Demand (BOD)	IS 3025(Part 44):2023	mg/L	BDL(<1)	-	-
19.	Chemical Oxygen Demand (COD)	IS 3025(Part 58):2023	mg/L	BDL(<1)	-	-
20.	Silica (as SiO ₂)	IS 3025(Part 35):2024	mg/L	BDL (<0.01)	-	-
21.	Iron as Fe	IS 3025(Part 53):2024	mg/L	BDL (<0.1)	0.3	No Relaxation
22.	Phenolic Compounds as C ₆ H ₅ OH	IS 3025 (Part 43/sec-1):2022	mg/L	BDL (<0.001)	0.001	0.002
23.	Oil & Grease	IS 3025 (Part 39):2021	mg/L	BDL (<0.2)	-	-
24.	Cadmium as Cd	IS 3025 (Part 41):2023	mg/L	BDL (<0.003)	0.003	No Relaxation
25.	Copper as Cu	IS 3025 (Part 42):2024	mg/L	BDL (<0.04)	0.05	1.5
26.	Zinc as Zn	IS 3025 (Part 49):2024	mg/L	BDL (<1)	5	15
27.	Total Chromium as Cr	IS 3025 (Part 52):2003	mg/L	BDL (<0.01)	0.05	No Relaxation
28.	Chromium Hexavalent as Cr+6	IS 3025 (Part 52):2003	mg/L	BDL (<0.03)	-	-
29.	Manganese as Mn	IS 3025 (Part 59):2023	mg/L	BDL (<0.1)	0.1	0.3
30.	Lead as Pb	IS 3025 (Part 47):2024	mg/L	BDL (<0.01)	0.01	No Relaxation
31.	Phosphates(PO ₄)	IS 3025 (Part 31):1988	mg/L	BDL (<0.01)	-	-
32.	Total Coliform	IS 15185:2016	Prese	Absent	Shall not be detectable	

Reviewed by & Authorized Signatory

(Dr. Dinesh Kr. Kumawat)

OZONE TEST HOUSE
(Chemical & Microbiological Laboratory)

18, Meeru Nagar, Dhikoli Road,

Pratapnagar, Udaipur-313001 (Raj.)

Registered Address: 18, Meeru Nagar, Dhikoli Road,

E-mail: ozonetesthouse@gmail.com, info.ozonetesthouse@gmail.com,

Mob.: +91 7976684545, +91 9929519805

SUBJECT TO TERMS & CONDITIONS OVERLEAF



OZONE TEST HOUSE

NABL Accredited Environmental, Chemical & Biological Testing Laboratory



Report No. 20250925007

Date: - 03.10.2025

TEST REPORT

- Name of Customer** : Greenko MP01 IREP Pvt. Ltd., Khemla, District-Neemuch, (M.P.)
- Purchase Order Number** : GMP-01/WO/HO/2025-26/020 Dated 28.07.2025
- Type of Sample** : Soil Sample
- Name of Location/Sample** : Near Gandhisagar Reservoir S1
- Date of sampling** : 25.09.2025
- Ambient weather condition** : Temperature: 40.3°C, Humidity:53%
- Method of sampling** : Soil Testing Method Manual by Department of Agriculture & Cooperation
- Sample Received on** : 25.09.2025
- Period of Analysis** : 25.09.2025 to 03.10.2025
- Sample Collection by** : Ozone Test House
- Sample Condition** : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameters	Test Method Reference	Unit	Results
1.	pH	IS 2720 (Part 26):1987	-	7.26
2.	Electrical conductivity	IS 14767:2000	mS/cm	0.180
3.	Bulk Density	IS 918:1985	Gm/cc	0.74
4.	Calcium	SOP(OTH/SOIL/TP/92)	%	0.82
5.	Magnesium	SOP(OTH/SOIL/TP/92)	%	0.18
6.	Available Phosphorous (as P)	IS 9234:2023	%	0.034
7.	Available Potassium	IS 9497:1980	%	0.024
8.	Available Sodium	IS 9497:1980	%	0.016
9.	Water Content	IS 2720 (Part-2) 1973	%	26.8
10.	Chloride	SOP(OTH/SOIL/TP/98)	mg/Kg	30.2
11.	Total Organic Carbon	IS 2720 (Part-22) :1972	%	1.60
12.	Nitrogen	IS 14684:1999	mg/Kg	59

Reviewed by & Authorized Signatory

(Dr. Dinesh Kr. Kumawat)

----- END OF THE REPORT -----

OZONE TEST HOUSE

(Chemical & Microbiological Laboratory)
18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)



OZONE TEST HOUSE

ISO 9001: 2015, 45001:2018 Certified Environmental, Chemical & Biological Testing Laboratory

Report No. 20250925007

Date: - 03.10.2025

TEST REPORT

1. Name of Customer : Greenko MP01 IREP Pvt. Ltd., Khemla, District-Neemuch, (M.P.)
2. Purchase Order Number : GMP-01/WO/HO/2025-26/020 Dated 28.07.2025
3. Type of Sample : Soil Sample
4. Name of Location/Sample : Near Gandhisagar Reservoir S1
5. Date of sampling : 25.09.2025
6. Ambient weather condition : Temperature: 40.3°C, Humidity:53%
7. Method of sampling : Soil Testing Method Manual by Department of Agriculture & Cooperation
8. Sample Received on : 25.09.2025
9. Period of Analysis : 25.09.2025 to 03.10.2025
10. Sample Collection by : Ozone Test House
11. Sample Condition : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameters	Test Method Reference	Unit	Results
1.	Texture	Handbook by S. K. Maiti	-	Silt Loam
2.	Porosity	Handbook by S. K. Maiti	%	24.2
3.	Alkalinity	APHA 23 rd addition 2017	%	0.0028
4.	Salinity	APHA 23 rd addition 2017	PPT	0.13

Reviewed by & Authorized Signatory


(Dr. Dinesh Kr. Kumawat)

----- END OF THE REPORT -----

OZONE TEST HOUSE
(Chemical & Microbiological Laboratory)
18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)



OZONE TEST HOUSE

NABL Accredited Environmental, Chemical & Biological Testing Laboratory



Report No. 20250925008

Date: - 03.10.2025 TC-16127


TEST REPORT

1. Name of Customer : Greenko MP01 IREP Pvt. Ltd., Khemla, District- Neemuch, (M.P.)
2. Purchase Order Number : GMP-01/WO/HO/2025-26/020 Dated 28.07.2025
3. Type of Sample : Soil Sample
4. Name of Location/Sample : Upper Reservoir Area S2
5. Date of sampling : 25.09.2025
6. Ambient weather condition : Temperature: 41.6°C, Humidity: 49%
7. Method of sampling : Soil Testing Method Manual by Department of Agriculture & Cooperation
8. Sample Received on : 25.09.2025
9. Period of Analysis : 25.09.2025 to 03.10.2025
10. Sample Collection by : Ozone Test House
11. Sample Condition : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameters	Test Method Reference	Unit	Results
1.	pH	IS 2720 (Part 26):1987	-	6.97
2.	Electrical conductivity	IS 14767:2000	mS/cm	0.192
3.	Bulk Density	IS 918:1985	Gm/cc	0.82
4.	Calcium	SOP(OTH/SOIL/TP/92)	%	0.76
5.	Magnesium	SOP(OTH/SOIL/TP/92)	%	0.20
6.	Available Phosphorous (as P)	IS 9234:2023	%	0.029
7.	Available Potassium	IS 9497:1980	%	0.024
8.	Available Sodium	IS 9497:1980	%	0.016
9.	Water Content	IS 2720 (Part-2) 1973	%	30.1
10.	Chloride	SOP(OTH/SOIL/TP/98)	mg/Kg	46
11.	Total Organic Carbon	IS 2720 (Part-22) :1972	%	1.83
12.	Nitrogen	IS 14684:1999	mg/Kg	78

Reviewed by & Authorized Signatory


(Dr. Dinesh Kr. Kumawat)

----- END OF THE REPORT -----

OZONE TEST HOUSE
(Chemical & Microbiological Laboratory)
18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)

Registered Address: 18- Meeranagar, Dhikli Road, Pratapnagar, Udaipur - 313001 (Rajasthan)

E-mail: ozonetesthouse@gmail.com, info.ozonetesthouse@gmail.com,

Mob.: +91 7976684545, +91 9929519805

SUBJECT TO TERMS & CONDITIONS OVERLEAF



OZONE TEST HOUSE

ISO 9001: 2015, 45001:2018 Certified Environmental, Chemical & Biological Testing Laboratory

Report No. 20250925008

Date: - 03.10.2025


TEST REPORT

1. **Name of Customer** : Greenko MP01 IREP Pvt. Ltd., Khemla, District-
Neemuch, (M.P.)
2. **Purchase Order Number** : GMP-01/WO/HO/2025-26/020 Dated 28.07.2025
3. **Type of Sample** : Soil Sample
4. **Name of Location/Sample** : Upper Reservoir Area S2
5. **Date of sampling** : 25.09.2025
6. **Ambient weather condition** : Temperature: 41.6°C, Humidity: 49%
7. **Method of sampling** : Soil Testing Method Manual by Department of Agriculture & Cooperation
8. **Sample Received on** : 25.09.2025
9. **Period of Analysis** : 25.09.2025 to 03.10.2025
10. **Sample Collection by** : Ozone Test House
11. **Sample Condition** : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameters	Test Method Reference	Unit	Results
1.	Texture	Handbook by S. K. Maiti	-	Silt Loam
2.	Porosity	Handbook by S. K. Maiti	%	24.1
3.	Alkalinity	APHA 23 rd addition 2017	%	0.0028
4.	Salinity	APHA 23 rd addition 2017	PPT	0.12

Reviewed by & Authorized Signatory


(Dr. Dinesh Kr. Kumawat)

----- END OF THE REPORT -----

OZONE TEST HOUSE

(Chemical & Microbiological Laboratory)

18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)



OZONE TEST HOUSE

NABL Accredited Environmental, Chemical & Biological Testing Laboratory



Report No. 20250925009

Date: - 03.10.2025-16127

TEST REPORT

- Name of Customer** : Greenko MP01 IREP Pvt. Ltd., Khemla, District-Neemuch, (M.P.)
- Purchase Order Number** : GMP-01/WO/HO/2025-26/020 Dated 28.07.2025
- Type of Sample** : Soil Sample
- Name of Location/Sample** : Boojh Village S3
- Date of sampling** : 25.09.2025
- Ambient weather condition** : Temperature: 38.2°C, Humidity: 41%
- Method of sampling** : Soil Testing Method Manual by Department of Agriculture & Cooperation
- Sample Received on** : 25.09.2025
- Period of Analysis** : 25.09.2025 to 03.10.2025
- Sample Collection by** : Ozone Test House
- Sample Condition** : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameters	Test Method Reference	Unit	Results
1.	pH	IS 2720 (Part 26):1987	-	7.05
2.	Electrical conductivity	IS 14767:2000	mS/cm	0.06
3.	Bulk Density	IS 918:1985	Gm/cc	0.92
4.	Calcium	SOP(OTH/SOIL/TP/92)	%	0.76
5.	Magnesium	SOP(OTH/SOIL/TP/92)	%	0.20
6.	Available Phosphorous (as P)	IS 9234:2023	%	0.28
7.	Available Potassium	IS 9497:1980	%	0.016
8.	Available Sodium	IS 9497:1980	%	0.013
9.	Water Content	IS 2720 (Part-2) 1973	%	26.8
10.	Chloride	SOP(OTH/SOIL/TP/98)	mg/Kg	54
11.	Total Organic Carbon	IS 2720 (Part-22) :1972	%	1.70
12.	Nitrogen	IS 14684:1999	mg/Kg	78

Reviewed by & Authorized Signatory


(Dr. Dinesh Kr. Kumawat)

----- END OF THE REPORT -----

OZONE TEST HOUSE
(Chemical & Microbiological Laboratory)
18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)



OZONE TEST HOUSE

ISO 9001: 2015, 45001:2018 Certified Environmental, Chemical & Biological Testing Laboratory

Lab No. 20250925009

Date: - 03.10.2025

TEST REPORT

1. Name of Customer : Greenko MP01 IREP Pvt. Ltd., Khemla, District- Neemuch, (M.P.)
2. Purchase Order Number : GMP-01/WO/HO/2025-26/020 Dated 28.07.2025
3. Type of Sample : Soil Sample
4. Name of Location/Sample : Boojh Village S3
5. Date of sampling : 25.09.2025
6. Ambient weather condition : Temperature: 38.2°C, Humidity: 41%
7. Method of sampling : Soil Testing Method Manual by Department of Agriculture & Cooperation
8. Sample Received on : 25.09.2025
9. Period of Analysis : 25.09.2025 to 03.10.2025
10. Sample Collection by : Ozone Test House
11. Sample Condition : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameters	Test Method Reference	Unit	Results
1.	Texture	Handbook by S. K. Maiti	-	Silt Loam
2.	Porosity	Handbook by S. K. Maiti	%	23.6
3.	Alkalinity	APHA 23 rd addition 2017	%	0.0028
4.	Salinity	APHA 23 rd addition 2017	PPT	0.11

Reviewed by & Authorized Signatory


(Dr. Dinesh Kr. Kumawat)

----- END OF THE REPORT -----

OZONE TEST HOUSE

(Chemical & Microbiological Laboratory)
18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)



OZONE TEST HOUSE

NABL Accredited Environmental, Chemical & Biological Testing Laboratory



Report No. 20250925010

Date: - 03.10.2025 TC-16127


TEST REPORT

- Name of Customer** : Greenko MP01 IREP Pvt. Ltd., Khemla, District- Neemuch, (M.P.)
- Purchase Order Number** : GMP-01/WO/HO/2025-26/020 Dated 28.07.2025
- Type of Sample** : Soil Sample
- Name of Location/Sample** : Khemla Village S4
- Date of sampling** : 25.09.2025
- Ambient weather condition** : Temperature: 37.9°C, Humidity: 51%
- Method of sampling** : Soil Testing Method Manual by Department of Agriculture & Cooperation
- Sample Received on** : 25.09.2025
- Period of Analysis** : 25.09.2025 to 03.10.2025
- Sample Collection by** : Ozone Test House
- Sample Condition** : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameters	Test Method Reference	Unit	Results
1.	pH	IS 2720 (Part 26):1987	-	6.83
2.	Electrical conductivity	IS 14767:2000	mS/cm	0.09
3.	Bulk Density	IS 918:1985	Gm/cc	0.74
4.	Calcium	SOP(OTH/SOIL/TP/92)	%	0.68
5.	Magnesium	SOP(OTH/SOIL/TP/92)	%	0.21
6.	Available Phosphorous (as P)	IS 9234:2023	%	0.048
7.	Available Potassium	IS 9497:1980	%	0.023
8.	Available Sodium	IS 9497:1980	%	0.019
9.	Water Content	IS 2720 (Part-2) 1973	%	30.80
10.	Chloride	SOP(OTH/SOIL/TP/98)	mg/Kg	38
11.	Total Organic Carbon	IS 2720 (Part-22) :1972	%	1.96
12.	Nitrogen	IS 14684:1999	mg/Kg	80

Reviewed by & Authorized Signatory


(Dr. Dinesh Kr. Kumawat)

----- END OF THE REPORT -----

OZONE TEST HOUSE
(Chemical & Microbiological Laboratory)
18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)



OZONE TEST HOUSE

ISO 9001: 2015, 45001:2018 Certified Environmental, Chemical & Biological Testing Laboratory

Report No. 20250925010

Date: - 03.10.2025

TEST REPORT

1. Name of Customer : Greenko MP01 IREP Pvt. Ltd., Khemla, District-Neemuch, (M.P.)
2. Purchase Order Number : GMP-01/WO/HO/2025-26/020 Dated 28.07.2025
3. Type of Sample : Soil Sample
4. Name of Location/Sample : Khemla Village S4
5. Date of sampling : 25.09.2025
6. Ambient weather condition : Temperature: 37.9°C, Humidity: 51%
7. Method of sampling : Soil Testing Method Manual by Department of Agriculture & Cooperation
8. Sample Received on : 25.09.2025
9. Period of Analysis : 25.09.2025 to 03.10.2025
10. Sample Collection by : Ozone Test House
11. Sample Condition : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameters	Test Method Reference	Unit	Results
1.	Texture	Handbook by S. K. Maiti	-	Silt Loam
2.	Porosity	Handbook by S. K. Maiti	%	21.8
3.	Alkalinity	APHA 23 rd addition 2017	%	0.0028
4.	Salinity	APHA 23 rd addition 2017	PPT	0.11

Reviewed by & Authorized Signatory



(Dr. Dinesh Kr. Kumawat)

----- END OF THE REPORT -----

OZONE TEST HOUSE
(Chemical & Microbiological Laboratory)
18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)



OZONE TEST HOUSE

NABL Accredited Environmental, Chemical & Biological Testing Laboratory



TC-16127

Report No. 20250925011

Date: - 03.10.2025

TEST REPORT

- Name of Customer** : Greenko MP01 IREP Pvt. Ltd., Khemla, District- Neemuch, (M.P)
- Purchase Order Number** : GMP-01/WO/HO/2025-26/020 Dated 28.07.2025
- Type of Sample** : Soil Sample
- Name of Location/Sample** : Besala Village S5
- Date of sampling** : 25.09.2025
- Ambient weather condition** : Temperature: 38.2°C, Humidity: 56%
- Method of sampling** : Soil Testing Method Manual by Department of Agriculture & Cooperation
- Sample Received on** : 25.09.2025
- Period of Analysis** : 25.09.2025 to 03.10.2025
- Sample Collection by** : Ozone Test House
- Sample Condition** : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameters	Test Method Reference	Unit	Results
1.	pH	IS 2720 (Part 26):1987	-	7.31
2.	Electrical conductivity	IS 14767:2000	mS/cm	0.19
3.	Bulk Density	IS 918:1985	Gm/cc	0.64
4.	Calcium	SOP(OTH/SOIL/TP/92)	%	0.76
5.	Magnesium	SOP(OTH/SOIL/TP/92)	%	0.19
6.	Available Phosphorous (as P)	IS 9234:2023	%	0.026
7.	Available Potassium	IS 9497:1980	%	0.018
8.	Available Sodium	IS 9497:1980	%	0.012
9.	Water Content	IS 2720 (Part-2) 1973	%	28.20
10.	Chloride	SOP(OTH/SOIL/TP/98)	mg/Kg	44
11.	Total Organic Carbon	IS 2720 (Part-22) :1972	%	2.06
12.	Nitrogen	IS 14684:1999	mg/Kg	76

Reviewed by & Authorized Signatory


(Dr. Dinesh Kr. Kumawat)

----- END OF THE REPORT -----

OZONE TEST HOUSE

(Chemical & Microbiological Laboratory)

18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)



OZONE TEST HOUSE

ISO 9001: 2015, 45001:2018 Certified Environmental, Chemical & Biological Testing Laboratory

Report No. 20250925011

Date: - 03.10.2025

TEST REPORT

1. Name of Customer : Greenko MP01 IREP Pvt. Ltd., Khemla, District-Neemuch, (M.P)
2. Purchase Order Number : GMP-01/WO/HO/2025-26/020 Dated 28.07.2025
3. Type of Sample : Soil Sample
4. Name of Location/Sample : Besala Village S5
5. Date of sampling : 25.09.2025
6. Ambient weather condition : Temperature: 38.2°C, Humidity: 56%
7. Method of sampling : Soil Testing Method Manual by Department of Agriculture & Cooperation
8. Sample Received on : 25.09.2025
9. Period of Analysis : 25.09.2025 to 03.10.2025
10. Sample Collection by : Ozone Test House
11. Sample Condition : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameters	Test Method Reference	Unit	Results
1.	Texture	Handbook by S. K. Maiti	-	Silt Loam
2.	Porosity	Handbook by S. K. Maiti	%	23.1
3.	Alkalinity	APHA 23 rd addition 2017	%	0.0038
4.	Salinity	APHA 23 rd addition 2017	PPT	0.11

Reviewed by & Authorized Signatory


(Dr. Dinesh Kr. Kumawat)

----- END OF THE REPORT -----

OZONE TEST HOUSE

(Chemical & Microbiological Laboratory)
18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)



OZONE TEST HOUSE

NABL Accredited Environmental, Chemical & Biological Testing Laboratory



Report No. 20250925012

Date: - 03.10.2025 TC-16127

TEST REPORT

1. **Name of Customer** : Greenko MP01 IREP Pvt. Ltd., Khemla, District-
Neemuch, (M.P)
2. **Purchase Order Number** : GMP-01/WO/HO/2025-26/020 Dated 28.07.2025
3. **Type of Sample** : Soil Sample
4. **Name of Location/Sample** : Jamalpura Village S6
5. **Date of sampling** : 25.09.2025
6. **Ambient weather condition** : Temperature: 39.9°C, Humidity: 47%
7. **Method of sampling** : Soil Testing Method Manual by Department of Agriculture & Cooperation
8. **Sample Received on** : 25.09.2025
9. **Period of Analysis** : 25.09.2025 to 03.10.2025
10. **Sample Collection by** : Ozone Test House
11. **Sample Condition** : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameters	Test Method Reference	Unit	Results
1.	pH	IS 2720 (Part 26):1987	-	7.49
2.	Electrical conductivity	IS 14767:2000	mS/cm	0.22
3.	Bulk Density	IS 918:1985	Gm/cc	0.80
4.	Calcium	SOP(OTH/SOIL/TP/92)	%	0.72
5.	Magnesium	SOP(OTH/SOIL/TP/92)	%	0.20
6.	Available Phosphorous (as P)	IS 9234:2023	%	0.38
7.	Available Potassium	IS 9497:1980	%	0.026
8.	Available Sodium	IS 9497:1980	%	0.011
9.	Water Content	IS 2720 (Part-2) 1973	%	32.2
10.	Chloride	SOP(OTH/SOIL/TP/98)	mg/Kg	42
11.	Total Organic Carbon	IS 2720 (Part-22) :1972	%	1.92
12.	Nitrogen	IS 14684:1999	mg/Kg	81

Reviewed by & Authorized Signatory

(Dr. Dinesh Kr. Kumawat)

----- END OF THE REPORT -----

OZONE TEST HOUSE
 (Chemical & Microbiological Laboratory)
 18, Meera Nagar, Dhikali Road,
 Pratap Nagar, UDAIPUR (Raj.)

Registered Address: 18- Meeranagar, Dhikli Road, Pratapnagar, Udaipur - 313001 (Rajasthan)

E-mail: ozonetesthouse@gmail.com, info.ozonetesthouse@gmail.com,

Mob.: +91 7976684545, +91 9929519805

SUBJECT TO TERMS & CONDITIONS OVERLEAF



OZONE TEST HOUSE

ISO 9001: 2015, 45001:2018 Certified Environmental, Chemical & Biological Testing Laboratory

Report No. 20250925012

Date: - 03.10.2025


TEST REPORT

1. Name of Customer : Greenko MP01 IREP Pvt. Ltd., Khemla, District- Neemuch, (M.P)
2. Purchase Order Number : GMP-01/WO/HO/2025-26/020 Dated 28.07.2025
3. Type of Sample : Soil Sample
4. Name of Location/Sample : Jamalpura Village S6
5. Date of sampling : 25.09.2025
6. Ambient weather condition : Temperature: 39.9°C, Humidity: 47%
7. Method of sampling : Soil Testing Method Manual by Department of Agriculture & Cooperation
8. Sample Received on : 25.09.2025
9. Period of Analysis : 25.09.2025 to 03.10.2025
10. Sample Collection by : Ozone Test House
11. Sample Condition : Preserved/Sealed/Ok

TEST RESULTS

S. No.	Parameters	Test Method Reference	Unit	Results
1.	Texture	Handbook by S. K. Maiti	-	Silt Loam
2.	Porosity	Handbook by S. K. Maiti	%	22.9
3.	Alkalinity	APHA 23 rd addition 2017	%	0.0028
4.	Salinity	APHA 23 rd addition 2017	PPT	0.13

Reviewed by & Authorized Signatory


(Dr. Dinesh Kr. Kumawat)

----- END OF THE REPORT -----

OZONE TEST HOUSE

(Chemical & Microbiological Laboratory)
18, Meera Nagar, Dhikali Road,
Pratap Nagar, UDAIPUR (Raj.)

PUBLIC NOTICE**AMENDMENT IN ENVIRONMENTAL CLEARANCE**

It is to inform that **Amendment in Environmental Clearance (EC)** for **MP30 Gandhi Sagar Off - Stream Pumped Storage Project (1920 MW)** being implemented by **M/s Greenko MP01 IREP Private Limited** at village **Khemla Block, Tehsil Rampur, District Neemuch, Madhya Pradesh** has been granted by Ministry of Environment, Forest & Climate Change (IA Division), Government of India, New Delhi vide EC Identification No. **EC24A0000MP5123853A** and File No. **J-12011/22/2019-IA-I (R)** dated **12/07/2025** and a copy of amendment in Environmental Clearance (EC) letter is available with the **Madhya Pradesh Pollution Control Board Bhopal, Regional Office Madhya Pradesh Pollution Control Board Ujjain, District Collector Office Neemuch, District Trade & Industries Centre, Neemuch, Zilla Panchayat Office Neemuch and Gram Panchayat Office Khemla Block, MoEF&CC (PARIVESH) website at <https://parivesh.nic.in> or <http://environmentclearance.nic.in> and at company website : www.greenkogroup.com. This is being released under the compliance as per the standard condition no 14(a) of Amendment in Environmental Clearance.**

M/s. GREENKO MP01 IREP PRIVATE LIMITED

2nd Floor, D- Block, Plot No: 13, Sy. No: 64 Part, Hitech City Layout,
Madhapur Village, HYDERABAD, TELANGANA, 500081

Email: envifor.mp01@greenkogroup.com



नीमच, रविवार, 20 जुलाई 2025

सार्वजनिक सूचना

[संशोधित पर्यावरण मंजूरी]

सूचित किया जाता है कि प्रस्तावित एमपी 30 गांधी सागर ऑफ स्ट्रीम पंप स्टोरेज परियोजना (1920 मेगावाट) by M/s Greenko MP01 IREP Private Limited, ग्राम खेमला ब्लॉक, तहसील रामपुर, जिला नीमच, मध्य प्रदेश को संशोधित पर्यावरण मंजूरी, पर्यावरण, वन और जलवायु परिवर्तन मंत्रालय (आई.ए. प्रभाग) ई.सी. पहचान संख्या EC24A0000MP5123853A और फाइल, संख्या J-12011/22/2019-IA-I (R) दिनांक 12/07/2025 को प्रदान की गई है। पर्यावरण मंजूरी पत्र की प्रतिलिपि मध्य प्रदेश प्रदूषण नियंत्रण बोर्ड भोपाल, क्षेत्रीय कार्यालय मध्य प्रदेश प्रदूषण नियंत्रण बोर्ड उज्जैन, जिला कलेक्टर कार्यालय नीमच, जिला व्यापार एवं उद्योग केंद्र नीमच, जिला पंचायत कार्यालय नीमच और खेमला ब्लॉक ग्राम पंचायत कार्यालय में भी उपलब्ध है। तथा पर्यावरण, वन एवं जलवायु परिवर्तन मंत्रालय (एमओईएफ एंड सीसी) की वेबसाइट <https://parivesh.nic.in> या <http://environmentclearance.nic.in> और कंपनी की वेबसाइट www.greenkogroup.com पर भी देखा जा सकता है। इसे संशोधित पर्यावरण मंजूरी की मानक शर्त संख्या 14(ए) के अनुपालन के तहत जारी किया जा रहा है।

M/s. GREENKO MP01 IREP PRIVATE LIMITED
2nd floor, D- Block, Plot No: 13, Sy. No: 64 Part,
HITECH City layout, Madhapur Village,
HYDERABAD, TELANGANA, 500081
Email: envifor.mp01@greenkogroup.com



नीमच शुक्रवार 24 दिसम्बर 2021



मालवा टुडे

सार्वजनिक सृजना [पर्यावरण मंजूरी]

सूचित किया जाता है कि प्रस्तावित एमपी 30 गाँधी सागर ऑफ स्ट्रीम पम्प स्टोरेज परियोजना (1440 मेगावाट) ग्राम खेमला ब्लॉक, तहसील रामपुरा, जिला नीमच, मध्य प्रदेश को पर्यावरण मंजूरी पर्यावरण, वन और जलवायु परिवर्तन मंत्रालय (इम्पैक्ट असेसमेंट डिवीजन) भारत सरकार के पत्र क्रमांक एफ.सं. J-12011/22/2019-IA.I(R) दिनांक 02 दिसम्बर 2021 को प्रदान की गई है। पर्यावरण मंजूरी पत्र की प्रति मध्य प्रदेश प्रदूषण नियंत्रण बोर्ड भोपाल, क्षेत्रीय कार्यालय मध्य प्रदेश प्रदूषण नियंत्रण बोर्ड उज्जैन, जिला कलेक्टर कार्यालय नीमच, जिला व्यापार और उद्योग केन्द्र नीमच, जिला पंचायत कार्यालय नीमच और खेमला ब्लॉक ग्राम पंचायत कार्यालय के पास उपलब्ध है और पर्यावरण, वन और जलवायु परिवर्तन मंत्रालय की वेबसाइट (परिवेश) <https://parivesh.nic.in> या <http://environmentclearance.nic.in> और कंपनी की वेबसाइट www.greenkogroup.com पर भी देखा जा सकता है। इसे पर्यावरण मंजूरी की मानक शर्त के अनुपालन के तहत जारी किया जा रहा है।

मेसर्स ग्रीनको एनर्जीज प्राइवेट लिमिटेड
प्लॉट नंबर-1071, रोड नंबर-44, जुबली हिल्स,
हैदराबाद-500033, राज्य-तेलंगाना
Email: envifor.gandhisagar@greenkogroup.com

Page No-2

उपलब्ध है और पर्यावरण, वन और जलवायु परिवर्तन मंत्रालय की वेबसाइट (परिवेश) <https://parivesh.nic.in> या <http://environmentclearance.nic.in> और कंपनी की वेबसाइट www.greenkogroup.com पर भी देखा जा सकता है। इसे पर्यावरण मंजूरी की मानक शर्त के अनुपालन के तहत जारी किया जा रहा है।



BENNETT, COLEMAN & CO. LTD. | ESTABLISHED 1838 | VOL. 11 NO. 4



THE TIMES

INDORE | WEDNESDAY, JANUARY 5, 2022 | PAGES 20 | PRICE ₹ 3.00



F INDIA

INDIA'S LARGEST ENGLISH NEWSPAPER

Foreign minister
Jaishankar reviews
ties in back-to-back
conversations with
his US & Russian
counterparts,
Blinken & Lavrov

ENVIRONMENTAL CLEARANCE PUBLIC NOTICE

It is to inform that the Environmental Clearance (EC) for **MP30 Gandhi Sagar Off- Stream Pumped Storage Project (1440 MW)** at village Khemla Block, Tehsil Rampura, District Neemuch, Madhya Pradesh has been granted by Ministry of Environment, Forests & Climate Change (Impact Assessment Division), Government of India, New Delhi vide letter F.No. J- 12011/22/2019-IA.I (R) dated 02nd December, 2021 and a copy of Environmental Clearance (EC) letter is available with the Madhya Pradesh Pollution Control Board Bhopal, regional office Madhya Pradesh Pollution Control Board Ujjain District Collector Office Neemuch, District Trade & Industries Centre, Neemuch, Zila Panchayat Office Neemuch and Khemla Block Gram Panchayat Office, MoEF&CC (PARIVESH) website at <https://parivesh.nic.in> or <http://environmentclearance.nic.in> and at company website www.greenkogroup.com This is being released under the compliance as per the standard condition of Environmental Clearance.

M/s Greenko Energies Private Limited
Plot no-1071, Road No-44, Jubilee Hills,
Hyderabad- 500033, Telangana State
Email: envifor.gandhisagar@greenkogroup.com